S
625.704
H3Pe
Aug 5, 1985

Montana State Library
3 0864 1006 6556 4

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

AUG 12 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

PLEASE RETURN

ISSUED THE FIRST MONDAY OF THE MONTH

AUGUST 5, 1985



LEGEND

STATE MAINTAINED FEDERAL-AID ROUTES
- Interstate
- Primary
- Secondary

INCORPORATED CITIES
- Capital
- County Seat | Butte Over 5000, Cascade Under 5000
- Other

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

3 District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Plans to Checker	0	50	Mar 3 1986
268	Mullan Road RS 263-1(4)1	G,GS,PMS & Structure 4.2 Miles	Plans to Checker	58	55	Sept 17 1986
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PIH	0	6	Jan 27 1987
845	St. Regis Northeast F 35-1(5)0	PMS & Widening 3.4 Miles	Plans to Checker	17	60	Dec 1 1987
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	66	87	Sept 17 1986
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim PIH	58	18	Nov 1 1985
772	West of Dixon (Revais Cr.) BRF 6-1(28)105	Structure & App. 0.5 Miles	Final PIH	0	6	Nov 25 1987
649	Meadow Creek - South S 508-1(2)12	G,GS,PMS,& Structure 5.5 Miles	Prelim PIH	0	5	Oct 4 1986
	Perma - Dixon F 6-1(30)91	G,GS PMS 17.3 Miles	Prelim PIH	0	5	Oct 30 1987
706	Missoula - Bonner IR 90-2(75)106	Conc. Surf. Rehab.	Prelim PIH	92½	23	Oct 21 1985

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
632	Post Creek - Ronan F-HES 5-2(25)38	PMS 8.4 Miles	Plans to Checker	51	90	July 11 1985
602	Big Fork South & West FR 52-1(3)18	PMS 16.9 Miles	Prelim PIH	0	1	
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Plans to Checker	106½	77	Jan 2 1987
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Design Planning Report	0	0	June 11 1986
860	Blue Bay North & South F 52-1(5)3	PMS 18.0 Miles	Final PIH	0	1	
873	Perma Canyon Roadway RS 382-1(1)1	F, GS, PMS 2.8 Miles	Final PIH	0	45	May 12 1988
635	Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	38	9	Oct 29 1989
816	Big Fork - East F 83-1(3)74	PMS & Widening 8.7 Miles	Final PIH	56	65	May 6 1986
634	Clearwater Jct - East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PIH	195½	22	Sept 27 1985
770	Ovando - East RTF - HES 24-2(16)43	PMS & Widening 12.3	Planning Report	33	7	Sept 13 1985

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
604	Eureka - South F 5-4(2)174 U-1	G,GS,PMS& Structure 12.6 Miles	Final PIH	0	11	Nov 13 1989
861	Ravalli Weigh Station F 5-2(30)27	Scale, Scale House & Approaches	Final PIH	0	5	Sept 26 1986
880	Happy's Inn F 1-1(26)69	PMS 11.3 Miles	Planning Report	0	1	Nov 25 1988
788	Marion West F 1-2(22)90	PMS & Widening 9.8 Miles	Final PIH	81	20	Nov 1 1985
724	Whitefish-Olney	Timber Removal	Prelim PIH	0	0	Dec 1 1986
	Arlee - St. Ignatius	PMS 15.9 Miles	Final PIH	0	0	
	Ronan - Polson F 5-2(9)46	PMS 11.7 Miles	Final PIH	0	0	
	McGregor Lake E & W	PMS & Widening 8.5 Miles	Prelim PIH	0	0	
	Thompson Falls - East	PMS & Widening 4.7 Miles	Prelim PIH	0	0	
	Missoula West IR 90-2(78)94	Conc. Surf. Rehab 12.0 Miles	Planning Report	0	0	

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: I-IG 90-1(61)27, U-889	CONTRACT AMOUNT: $ 7,446,868.84
PROJ. NAME: ST. REGIS E. & W.	CONTRACTOR: WASHINGTON CONST. CO.
LENGTH: 6.8 MILES	FROM (town): MISSOULA, MT
COUNTY: MINERAL	AWARD DATE: JAN. 30, 1984
CONTRACT TIME: 220 WORKING DAYS	DATE WORK STARTED: MARCH 5, 1984
ORDER TO PROCEED DATE: 4-16-84	PROBABLE COMPLETION DATE: AUG. 9, 1985
% COMPLETE: 90	NO. DAYS WORKED PER WEEK: 6
% TIME USED: 77	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 46	NO. HOURS PER SHIFT: 12 (AV.)
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. CYR	TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 13	ADDRESS: STAR ROUTE 472 ST. REGIS, MT 59866

GENERAL: Contractor placing 3/4" PMS on W.B. Lane & Stopped Seal & Cover 7-30-85 on FR 7 G. Rd. Lt. WB Sta 530Z. Items complete by % are as follows: Project Datum = 100%; Clearing & Grubbing = 100%; Remove Guard Rail = 100%; Unc. Excav. = 100%; Sub. Excav. = 100%; Special Borrow = 100%; Topsoil = 100%; Comp. Roadbed = 100%; Haul = 100%; Obliterate Roadway = 100%; 1" CAC = 99%; 3/4" CTS = 100%; Pl. Mix Bit. Surf. = 69%; Pl. Mix Base = 100%; Class "DD" & AC-DC Conc. = 100%; Excav Culv = 99%; All Drain Pipe = 99%; Emb. Protectors = 100%; Bedding Mat'l. = 100%; Seeding & Fert. = 33%; Chain Link Fence = 16% Farm Fence (F1W) = 100%; Farm Fence (F4W) = 32%; CBSW Fence = 48%; Conduit - Steel Rigid = 100%; All Signing = 76%

1-Man in office Balance of personnel on Inspection & Layout.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130 Msla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: IIG90-1(61)27 U-10
PROJ. NAME: St. Regis G & W
LENGTH: 0.2 miles
COUNTY: Mineral
CONTRACT TIME: 110 Days
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 53 %
% TIME USED: 73 %
NO. MEN EMPLOYED: 16 - 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 757,626
CONTRACTOR: Pacemaker Industries
FROM (town): Spokane Wa.
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-16-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5 - 7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 - 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: St. Regis River - Deck concrete has been placed and Form removal is taking place.

Clark Fork. The deck concrete on the 3 major truss spans has been placed for the roadway only. The side walk will be placed at a later Date.

The painter has begun sand Blasting and priming the truss below the Deck stringers

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: IR 90-1(100)64
PROJ. NAME: Tarkio-East
LENGTH: 18.4
COUNTY: Mineral & Missoula
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 70
% TIME USED: 55
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,446,644.60
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 3-28-85
DATE WORK STARTED: 5-22-85
PROBABLE COMPLETION DATE: 9-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Tabija
NO. OF ENG. PERSONNEL EMPLOYED: 11
TELEPHONE: 722-4538
ADDRESS: Alberton

GENERAL: Plant mix paving of the mainline is complete. OGFC is being placed on the WB Lane at this time. The concrete rail is being poured on the Nine Mile Bridge and the concrete median rail is being re-set on Nine Mile hill at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: IR 90-2(72)98
PROJ. NAME: MISSOULA EAST & WEST
LENGTH:
COUNTY: MISSOULA
CONTRACT TIME: 138
ORDER TO PROCEED DATE:
% COMPLETE: 65 %
% TIME USED: 56 %
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: IDAHO CONST. CO.
FROM (town): TWIN FALLS, IDAHO
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 9-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William C. Maret
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 549-6491
ADDRESS: DEPT. OF HIGHWAYS
MISSOULA, MT.

GENERAL: Completed overlay, Approx. slabs & PCCP @ sta 1136
Completed overlay, Appro. slabs, PCCP and shoulders @ sta 1387
Completed overlay, Approx. slabs & PCCP @ sta 241 & 300
Completed End Bent Repair and Approx. slabs @ 291

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: IR 90-3(61)142
PROJ. NAME: Bearmouth East and West
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: Sept. 24, 1984
% COMPLETE: 90
% TIME USED: 83
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,777,337.75
CONTRACTOR: Jim Gilman Excavating Inc.
FROM (town): Butte, Montana
AWARD DATE: August 29, 1984
DATE WORK STARTED: January 16, 1985
PROBABLE COMPLETION DATE: August 30, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 288-3875
ADDRESS: P.O Box 264
Drummond, Mt. 59832

GENERAL: The Contractor began 3/8" O.G.F.C. on July 17th and completed East and West bound lanes plus ramps on July 25th. Gilman Excavating also placed 3/4" type A Gr. 2 gravel for rest of guard rail slope flattening and shoulder gravel. On July 25th and 26th 6 trucks hauled 1/2" Minus material to Drummond Maintenace.

Lill- Sub Contractor has been raising rail. Reflective Washers are installed on all the guardrail. Barrier delineators are not yet placed. Sub-Contractor has also began removing guardrail behind the town of Drummond C.O. No. 1. Striping operations are anticipated to begin August 5th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

8

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 26, 1985

PROJECT NO.: RTF 5-1(6)0 & RTF 5-1(7)6

CONTRACT AMOUNT: $ 4,251,533.10

PROJ. NAME: DESMET-EVARO & EVARO NO.

CONTRACTOR: RIVERSIDE CONTRACTING, INC.

LENGTH: 5.8 & 8.7 MILES

FROM (town): PLAINS MT

COUNTY: MISSOULA & LAKE

AWARD DATE: 6-28-85

CONTRACT TIME: 120 W.D.

DATE WORK STARTED: 7-16-85

ORDER TO PROCEED DATE: 8-5-85

PROBABLE COMPLETION DATE: AUG 1986

% COMPLETE: 5

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5-29

NO. HOURS PER SHIFT: 8-10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: JASON R. GIARD

TELEPHONE: 549-6491 EXT 44

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: MISSOULA

GENERAL: CONTRACTOR STARTED UNCLASS. EXC @ STA 175+15 AND IS WORKING ON HAULING SOME BORROW MATERIAL STA 175+ TO 102+

SUB- CONTRACTORS ARE INSTALLING FENCE & CULVERTS.

TENATIVE DATE TO START CRUSHING IS AUG 12, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 1105

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-1-85

PROJECT NO.: F 4-2(7)92
PROJ. NAME: Widen & Overlay Brooks
LENGTH: 6.301 Miles
COUNTY: Missoula
CONTRACT TIME: 120 Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 67 %
% TIME USED: 57
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,465,260.46
CONTRACTOR: American Asphalt
FROM (town): Missoula
AWARD DATE: Jan. 31, 1985
DATE WORK STARTED: 3-22-85
PROBABLE COMPLETION DATE: 9-20-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 5-6

TELEPHONE: 549-6491
ADDRESS: P.O. Box # 7039
Missoula, Montana

GENERAL: The contractor is working on Striping, Signals and signing at the present time. Progress has been good.

The contractor is planning to start removing grading, curb & Gutter and surfacing on about Aug. 19, 1985. The new signals at Brooks South & Keith will be turned on on July 31 and the ones at Stephens & Brooks and Clarkson will be turned on, on Aug. 15.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

10

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: F 24-1(18)32
PROJ. NAME: Clearwater Jct Weigh Sta.
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 115 WD
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 100
% TIME USED: 84
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-7-85

CONTRACT AMOUNT: $ 621,341.55
CONTRACTOR: American Paving
FROM (town): Missoula, Mt
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-7-85
EFFECTIVE OPENING DATE: 5-17-85
PROJECT MANAGER: Jason Hard
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 549-6491
ADDRESS:

GENERAL: The final estimate is being checked in the District Office. It will be forwarded to Helena on August 7th. This will be the final report for this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

11

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-25-85

PROJECT NO.: BHF24-2(1)49
PROJ. NAME: N. Fork Blackfoot River
LENGTH: 0.11 miles
COUNTY: Powell
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 99
% TIME USED: 94
NO. MEN EMPLOYED: 7-8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls
AWARD DATE: 10-5-84
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: 8-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jason Giard
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The contractor has completed all items of the contract except for some minor work on the guard rail. The project should be complete by 8-1 or 8-2-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

12

CMS-14

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: HES 93-1(2)10 HES 4141(2)4-1

PROJ. NAME: West of Lolo Safety

LENGTH: 20 miles

COUNTY: Missoula

CONTRACT TIME: 30 W.D.

ORDER TO PROCEED DATE: 8-5-85

% COMPLETE: 1%

% TIME USED: 0%

NO. MEN EMPLOYED: 6

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 69,224.00

CONTRACTOR: One Way Signal Constr. Inc.

FROM (town): Billings

AWARD DATE: June 26, 1985

DATE WORK STARTED: 8-1-85

PROBABLE COMPLETION DATE: 8-9-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 549-6491

ADDRESS: P.O. Box #7039
Missoula, Montana

GENERAL: The contractor began work on Aug. 1, 1985 with 6 men employed. He started removing guardrail mile 3½. He plans to complete the project in one week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1985

PROJECT NO.: RS 212-2(4)3
PROJ. NAME: Moiese - South
LENGTH: 1.4 Miles
COUNTY: Lake
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 3-4-85
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-29-85

CONTRACT AMOUNT: $ 805,226.23
CONTRACTOR: Glenn Robbein Exc Inc.
FROM (town): Lino Lakes MN
AWARD DATE: 2-8-85
DATE WORK STARTED: 3-18-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-1-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: James Green
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: The Final estimate will be submitted to the District Office on August 2nd.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: RS 507-1(3) 0
PROJ. NAME: Alberton-South
LENGTH: 1.2 Miles
COUNTY: Mineral
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 90
% TIME USED: 88
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 721,712.55
CONTRACTOR: Western Materials
FROM (town): Missoula
AWARD DATE: 12-5-84
DATE WORK STARTED: 2-21-85
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gerald Tabija
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 722-4538
ADDRESS: Alberton

GENERAL: The contractor completed guard-rail installation last week. There is no activity on the project at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 6, 1985

PROJECT NO.: M8116(3)
PROJ. NAME: Mount Ave-Missoula
LENGTH: ____
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: ____
ACTUAL COMPLETION DATE: 7-24-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ____
EFFECTIVE OPENING DATE: ____
PROJECT MANAGER: James Williams
NO. OF ENG. PERSONNEL EMPLOYED: ____

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Const. Co.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE: ____
NO. DAYS WORKED PER WEEK: ____
NO. SHIFTS PER DAY: ____
NO. HOURS PER SHIFT: ____
TELEPHONE: 549-6491
ADDRESS: ____

GENERAL: A small amount of work remains to be done on the project. The contractor hasn't advised when he will perform the remaining work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: RTF 1-1(20)30, 1-2(25),23, S-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: Libby, LaSalle, Kal.N

CONTRACTOR: Glen Robbins Exc. Inc.

LENGTH: 8.0 2.0 7.4

FROM (town): Plains MT.

COUNTY: Lincoln - Flathead

AWARD DATE: 4-30-84

CONTRACT TIME: To Sept 1, 84

DATE WORK STARTED: 8-7-84

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 5-31-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-3-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 400
Kalispell MT.

GENERAL: Excess cover material request by contractor Received. Chips taken over by maintenance.

Final Turned in 7-26-85 To Area Office

This is Final Progress Report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

17

RECEIVED
JUL 31 1985
Department of Highways
Missoula, Montana

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: RTF 1-2 (10) 142 F-TQF 1-2 (1) 14802 F 65-1 (2) 0

CONTRACT AMOUNT: $8,485,491.43

PROJ. NAME: H. HORSE - W. GLACIER

CONTRACTOR: HILDE CONST CO.

LENGTH: 10.4 MILES

FROM (town): GREAT FALLS

COUNTY: FLATHEAD

AWARD DATE: APRIL 3, 1985

CONTRACT TIME: 300 W.D.

DATE WORK STARTED: MAY 1, 1985

ORDER TO PROCEED DATE: 4/22/85

PROBABLE COMPLETION DATE: JULY 1987

% COMPLETE: 16

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 31

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 53

NO. HOURS PER SHIFT: 8 - 10

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: E. [illegible]

TELEPHONE: 387-5050

NO. OF ENG. PERSONNEL EMPLOYED: 25

ADDRESS: PO BOX 158
CORAM, MT [illegible]

GENERAL: HILDE CONST: THE EAST BOUND LANES HAVE BEEN COMPLETED FROM STA. 443 TO STA. 610, ALL EXCAVATION AVAILABLE HAS BEEN COMPLETED, THE REMAINING EXCAVATION IS UNDER THE P.T.W. THE EXCAVATION FROM THE P.T.W. WILL BE DONE AFTER TRAFFIC IS MOVED OVER TO THE EAST BOUND LANES ON THE CORAM-W. GLACIER PROJECT. THE PRIME CONTRACTOR IS PRESENTY CONSTRUCTING SUB-GRADE ON THE HUNGRY HORSE-CORAM PROJECT STA. 360± TO 438±.
URECO CONST: CLEARING & GRUBBING IS COMPLETE ON BOTH THE TQF & RTF SECTIONS WITH MINOR CLEANUP REMAINING
MARTINEZ CONST.: IS PRESENTLY WORKING ON THE STORM DRAIN AT WEST GLACIER. THE CORAM ST. DR. IS NOW BEING DONE BY HILDE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: RTF 5-3(23)133 RTE 1-2(28)175

PROJ. NAME: Essex E.+W. / Olney S.

LENGTH: 9.7 mi / 11.8 mile

COUNTY: Flathead

CONTRACT TIME: by 9-1-85

ORDER TO PROCEED DATE: 4-22-85

% COMPLETE: 100

% TIME USED: —

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 7-26-85

CONTRACT AMOUNT: $ 272,702.000

CONTRACTOR: Riverside Contr. Inc.

FROM (town): Plains, Mt.

AWARD DATE: 4-3-85

DATE WORK STARTED: 5-17-85

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-26-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 755-5717

ADDRESS: Box 400
Kalispell Mt.

GENERAL: RTE 5-3(23)133 Olney South was completed last Report and accepted 7-9-85.
The seal and Cover operation for RTE 1-2(28)175 Essex E.+W. was completed 6-29-85. Main-line sweeping and patching was completed by cessation of the pilot car operation on 6-31-85. Striping was done 7-1-85 and Clean-up continued through 7-10-85.
On 7-3-85 we were Notified of CRS-2 Failure to Meet Minimum Viscosity Spec for 2 Loads Olney South, on 7-9-85 Notification Arrived of 2 out of 9 tests Failing for the Essex Project.
This is Final Report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: F 5-2(21) 61 F 52-2(2)0
CONTRACT AMOUNT: $ 1,406,213.65
PROJ. NAME: Polson N.W. + E.
CONTRACTOR: Peak Paving Inc
LENGTH: 6.1 m + 3.6 m.
FROM (town): Sand Point, Id.
COUNTY: Lake
AWARD DATE: 4-26-85
CONTRACT TIME: 90 W.D.
DATE WORK STARTED:
ORDER TO PROCEED DATE: 5-28-85
PROBABLE COMPLETION DATE: Oct 85
% COMPLETE: —
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 2 - 3
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J Kalberg
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: P.O. Box 400
Kalispell Mt. 59901

GENERAL: Sub Contractor - Tri State - on project.
G-series Construction Signs set up for Polson N.W.
No Further work this reporting period.

Engineering Crews working on Drainage problems.
Polson E., Pipe Orders, Slope staking, etc.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish West & South
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Work Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 15
% TIME USED: 100
NO. MEN EMPLOYED: 15 - 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 830,944.11
CONTRACTOR: Peak Paving Co., Inc.
FROM (town): Sandpoint, Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED: May 3, 1985
PROBABLE COMPLETION DATE: August 85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Subcontractor, Pack & Co., began work on digouts on July 22 and completed them on July 29. Abcon did the roto-milling on July 11 & 12. Prime contractor, Peak Paving started work on July 29 with leveling work and will continue that with the actual overlay.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

2/

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/26/85

PROJECT NO.: F-HES6-1(26)29
PROJ. NAME: Thompson Falls N&W
LENGTH: 16.8 miles
COUNTY: Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 7/2/84
% COMPLETE: 100
% TIME USED: 58.9
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6/8/85

CONTRACT AMOUNT: $1,707,943.20
CONTRACTOR: Glenn Rehbein Exc., Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: 6/6/84
DATE WORK STARTED: 7/6/84
PROBABLE COMPLETION DATE: n/a
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6/12/85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 755-5717
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: Final is 100% complete and is being submitted to the Area Const. Supv.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: BRF 16-1(21)33
PROJ. NAME: Beavers Ck. Thomp Falls
LENGTH:
COUNTY: Sanders
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 38
% TIME USED: 58
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,030,916.09
CONTRACTOR: Cop Const. Co.
FROM (town): Billings MT.
AWARD DATE: 2-8-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: L.J. Chezik
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE:
ADDRESS: Plains Montana

GENERAL: Work during the past period consisted of erecting the structural steel and forming for the deck.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

RTF 36-1(2)5
RTF 6-1(29)10

PROJECT NO.: F-HES 6-1(18)68

CONTRACT AMOUNT: $ 1,399,979.52

PROJ. NAME: See Below

CONTRACTOR: Peak Paving co., Inc.

LENGTH: 15.0 19.5 7.0

FROM (town): Sandpoint, Idaho

COUNTY: Sanders

AWARD DATE: April 26, 1985

CONTRACT TIME: 90 Work Days

DATE WORK STARTED: June 11, 1985

ORDER TO PROCEED DATE: 5/28/85

PROBABLE COMPLETION DATE: September 85

% COMPLETE: 10

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 36

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 15

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Contractor began crushing at Plains on July 8 for the maintenance stockpile and is continuing to crush for the remaining material for the job. Subcontractor, Nelcon Inc. began clearing operations on July 17 and Slope Flattening on July 23. Tri-State construction spent about a week on the job signing and working on culverts and got nothing done and left the project. No work on the two RTF projects as yet.

*5 Miles North of Plains-North
*Trout Creek-Northwest
*Plains-West

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

F-HES 6-1(20)104

PROJECT NO.: F-HES 4141(21) U.2

PROJ. NAME: Signing - Various Locat.

LENGTH:

COUNTY: Sanders & Lincoln

CONTRACT TIME: 20 W.D.

ORDER TO PROCEED DATE: 5-28-85

% COMPLETE: 8%

% TIME USED: 25%

NO. MEN EMPLOYED: 4

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 17,100

CONTRACTOR: Harp Line Const. Inc.

FROM (town): Kalispell Mt.

AWARD DATE: 4-26-85

DATE WORK STARTED: 7-25-85

PROBABLE COMPLETION DATE: 8-16-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Kalberg

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717

ADDRESS: Box 400
Kalispell, Mt.

GENERAL: Contractor Began Project 7-25-85. He was held up until then by failure of materials to arrive. From supplier. He is driving the posts with an "impactor" per test situation approved by Larry Brazda and Ed Johnson.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: F 38-1(5) 4
PROJ. NAME: COL FALLS E&W
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-4-83
% COMPLETE: 96
% TIME USED: 100
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,368,510.28
CONTRACTOR: TRI-STATE CONST
FROM (town): BELLEVUE, WA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: AUG 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 1-3
TELEPHONE: 387-5050
ADDRESS: PO BOX 158
CORAM, MT 59913

GENERAL: TRI-STATE IS PRESENTLY PLACING THERMO PLASTIC STRIPING IN THE CITY SECTION AND THE TWO MAJOR INTERSECTIONS. PLANS ARE TO DO THE SEAL & COVER IN THE NEAR FUTURE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/26/85

PROJECT NO.: RS548-1(5)4
CONTRACT AMOUNT: $1,249,387.36
PROJ. NAME: W. Reserve Dr.-N. of Kal.
CONTRACTOR: American Asphalt, Inc.
LENGTH: 1.7 miles
FROM (town): Missoula
COUNTY: Flathead
AWARD DATE: 9/28/84
CONTRACT TIME: 80 working days
DATE WORK STARTED: 4/15/85
ORDER TO PROCEED DATE: 10/22/84
PROBABLE COMPLETION DATE: 8/31/85
% COMPLETE: 45
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 75
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Marin
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: 5ht Ave NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: Curb and gutter is 100% complete in area #3, 15% complete in Area #2, 33% totally complete. Construction Stabilization Fabric is 100% complete. Selected Surf MX is 99% [illegible] complete. CRC 1in. is 33% complete. Top soil is 90% complete. All excavation items are 99% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: SMP 2799-85
PROJ. NAME: Maint. Stkpls
LENGTH: —
COUNTY: Flathead, Sanders, Lincoln
CONTRACT TIME: 63 w.d.
ORDER TO PROCEED DATE: 4-26-85
% COMPLETE: 60%
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 175,120.00
CONTRACTOR: Peak Paving Inc.
FROM (town): Sand Point, Id.
AWARD DATE: 3-11-85
DATE WORK STARTED: 6-4-85
PROBABLE COMPLETION DATE: 8-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J Kalberg
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717
ADDRESS: PO. Box 400
Kalispell, MT.

GENERAL: Olney Stkpl (No. 41206) Completed Last Report.
T. Falls Stkpl (No. 41235) Completed 3:30 AM 6-26-85.
With Royalties Crushed + Stkpled Also.

Contractor moved Crusher To another Project To Return To Libby Area Stkpls Later.

No Further Work this period on this project

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~XXXXXX~~ July 30, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3± Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-85

PROJECT NO.: F 26-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL NO. DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 10-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: JASON R. GRAD TELEPHONE: 549-6491 EXT. 14

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
278-1(4)0 Jackson Int. West	PMS Overlay & Widening	PIH	0	0	—
M 0299(4) U1 Anaconda Streets	Overlay, Grading & Drainage	FIN. DES.	0	100	4/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	44	5	11/86
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	FIN. DES.	0	100	4/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	32	55	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	274	50	1/87
M 0299(4) U2 Anaconda Streets	Reconstr., Sidewalk, Curb, Gutter & St. Dr.	PIH	0	0	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	PIH	0	~~0~~ 15	1/86
F 49-1(4)2 Dillon-North	PMS Overlay & Widening	PIH	32	5	—
F 46-3(1)42 15 Mi. NE Wisdom NE	PMS Overlay & Slope Flatten	PIH	24	5	—
F HES 49-1(5)9 Dillon - Twin Bridges	Guardrail & Slope Flatten	PIH	0	0	5/87

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	FIN DES	44	100%	4/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	240	85	1/86
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	7	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	24	20	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	3	7	3/86

vf6/na/cm

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMERON - South
LENGTH: 11.5 Miles
COUNTY: MADISON
CONTRACT TIME: 120 w.D.
ORDER TO PROCEED DATE:
% COMPLETE: 100%
% TIME USED: 95
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE: 7/3/85

CONTRACT AMOUNT: $3,426,345.47
CONTRACTOR: JIM GILMAN ERC. INC
FROM (town): Butte
AWARD DATE: 11/30/85
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt 59715

GENERAL: Cover & Seal were Completed 6/29/85
The Striping was Completed 7/3/85, Project Completed

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RTF 13-1(8)9
PROJ. NAME: Raynolds Pass N.W.
LENGTH: 15.7 miles
COUNTY: Madison
CONTRACT TIME: Sept 1, 1985
ORDER TO PROCEED DATE: 6-1-85
% COMPLETE: 0
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $275,262.00
CONTRACTOR: Riverside Contracting Inc
FROM (town): Plains, Mt. 95859
AWARD DATE: April 3, 1985
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Crushing & Stockpiling Aggregate

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: I ID 15-1(68)44
I ID 15-1(52)46 U3

PROJ. NAME: ARMSTEAD N & S
PAVE ORGAN N & S

LENGTH: 7.1 Mi.

COUNTY: BEAVERHEAD

CONTRACT TIME: 180 W.D.

ORDER TO PROCEED DATE: 2-10-85

% COMPLETE: 30

% TIME USED: 37

NO. MEN EMPLOYED: 25 TO 30

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $5,996,110.85

CONTRACTOR: J.J. WELCOME CONST. CO.

FROM (town): REDMOND, WA.

AWARD DATE: 2-8-85

DATE WORK STARTED: 5-24-85

PROBABLE COMPLETION DATE: JUNE '86

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: CAPRARA

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-6290

ADDRESS: P.O. BOX 1342
DILLON, MT. 59725

GENERAL: CONSTRUCTION ACTIVITIES THE PAST PERIOD CONSISTED OF CONDUCTING GRADING OPERATIONS & INSTALLING CULVERTS
COP CONST. ALSO WORKED ON STR. DECKS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: RTI 15-1(74)74
RTF 29-1(11)57
RTI 90-5(46)256

PROJ. NAME: Apex-Glen, Pipestone Pass
Sappington Jct.

LENGTH: 49.5 Miles

COUNTY: Silver Bow, Madison
Beaverhead, Jefferson

CONTRACT TIME: N/A

ORDER TO PROCEED DATE:

% COMPLETE: Pipestone - 16%, Sappington 0%
Apex-Glen 6%

% TIME USED: N/A

NO. MEN EMPLOYED: Glen - 5 Pipestone - 5 Sappington - 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson

NO. OF ENG. PERSONNEL EMPLOYED: 6

CONTRACT AMOUNT: $ 1,244,151.00

CONTRACTOR: Riverside Contracting, Inc.

FROM (town): Plains, Montana

AWARD DATE: April 3, 1985

DATE WORK STARTED: Apex-Glen 7/17/85
Pipestone 7/29/85

PROBABLE COMPLETION DATE: 9/1/85

NO. DAYS WORKED PER WEEK: 7

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 12

TELEPHONE: 494-3224

ADDRESS: Box 3068
Butte, Montana 59701

GENERAL: Crushing began on Apex-Glen project on July 17, 1985. Construction signs have been placed. Seal and cover anticipated to begin by August 2, 1985.

Pipestone Pass - Crushing began on this project on July 29, 1985 and it is anticipated that all cover material will be crushed by August 2, 1985.

Sappington Jct - Cardwell - Work has not begun on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: I 16 15-2(55)130
PROJ. NAME: BUTTE - NORTH
LENGTH: 3.8 MI.
COUNTY: SILVER BOW
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 11-1-86
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: BETTLE
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
BUTTE, MT. 59702

GENERAL: THE CENTERLINE & R/W LINES ARE IN AND SLOPE STAKING IS PROGRESSING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: I 15-3(42)150 U1
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 100
% TIME USED: 80
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-16-85

CONTRACT AMOUNT: $917,815.90
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-24-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: FINAL DATA WILL BE SUBMITTED TO HELENA ON 8-2-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: I15-3(42)150 U-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: 5-29-85
% COMPLETE: 96
% TIME USED: 74
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 665,081.45
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1985
DATE WORK STARTED: June 7, 1985
PROBABLE COMPLETION DATE: August 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59725

GENERAL: No work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: I-15-3 (42) 150 U-3
PROJ. NAME: Bernice-Basin
LENGTH: 6.9 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 Working Days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 61
% TIME USED: 62
NO. MEN EMPLOYED: 70
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,569,729.92
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: 4-10-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William G. Bork
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 225-3962
ADDRESS: Basin, Mont.
Box 118

GENERAL: Blattner has been moving dirt & finishing thruout the entire Project. Sletten has been working on Earthwall & Graveling portions of Project that are needed for traffic. Fisher is crushing in Grund pit. O'Neill has been putting in pipe thruout Project & pioneering cut Lt. 1128+ . Sletten & Rainbow completed all the open bottom Arch pipes & the backfill on them & thrust blocks. Sletten priming 3/4" as it is ready.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Barnice - Basin
LENGTH: 0.35 miles
COUNTY: Jefferson
CONTRACT TIME: 280 Working Days
ORDER TO PROCEED DATE: 5-28-84
% COMPLETE: 76%
% TIME USED: 62%
NO. MEN EMPLOYED: 33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,700,000.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Mont.
AWARD DATE: April 29, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: Nov. 1985
NO. DAYS WORKED PER WEEK: 7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Herold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Mont. 59631

"STRUCTURES"

GENERAL: Structure Near Sta. 944X80.00: No work. Dual Structures at Station 944X80.00: Completed finish work on both structures all work 100%. Structure at Sta. 1083x54.00: Drove Bent No. 4 service pile and formed, placed and tied reinforcing steel and class "ad" concrete for Bent No. 4(northbound)crossbeam Structure at Sta. 1092X75.00: No work. Dual Structures at Sta. 1110x25.50: Placed Abutment No. 3 N.B. Shoring and Cribs and completed Excavation. Dual Structures at Sta. 1135x70.00: Formed, placed and tied reinforcing steel and class AD concrete for both north and southbound bk.walls and intermediate diaphragms and formed, placed and tied reinforcing steel and class BD concrete for both north and southbound decks. Percent for items complete are as follows: Str. Excavation Type I 81%;Str. Excavation Type II 8?%;HP 14x73 Pile Furnish 91%; HP 14x73 Pale Drive 88%;20"x½" Pipe Pile Furnish 91;20"x½" Pipe Pile Drive 90%; Reinforcing Steel 83%;Reinforcing Steel-Epoxy Coated 75%;Class AD Concrete 85%; Class BD Concrete 74%;Seal Concrete 54%;Prestr. Beams Type I?0%;Prestr. Beams Type I 35' 50%;Structural Steel 78%;Work Bridge 7?%;Bridge Rail-Steel 100%; Shoring and Cribs 91%;Br. Survey Controls 65%;Protective Coat 70%;Abutment Removal 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

40

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: I 15-3(43) 143 / I 15-3(45) 146

CONTRACT AMOUNT: $ 16,331,851.22

PROJ. NAME: Elk Park - North / Bernice - South

CONTRACTOR: Washington Const. Co.

LENGTH: 7.8

FROM (town): Missoula

COUNTY: Jefferson

AWARD DATE: 7-6-84

CONTRACT TIME: 280 W.D.

DATE WORK STARTED: 8-7-84

ORDER TO PROCEED DATE: 7-30-84

PROBABLE COMPLETION DATE: Sept. 1986

% COMPLETE: 72.9

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 51.9

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 200

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: C.J. Flynn

TELEPHONE: 494-5894

NO. OF ENG. PERSONNEL EMPLOYED: 18

ADDRESS: P.O. Box 3068 Butte
Office - Elk Park

GENERAL: Detour when into effect July 8, 1985 closing the P.T.W. down for 54 days. Washington working shoval and unit rigs at cuts 560± 620± 630± 675± 690± and 710± and hauling to various fills from 580± to 725±, loader and rock trucks at same cuts and fills also doing frontage roads lt. + rt. Crusher completed crushing at Bernice Pit and was moved to 554± cut and crushed 33,000± tons 1½" c.b.c., crushed other than moved to 630±, placed 1½" c.b.c. from 468± to 545± SB + NB and 764± to 882± SB + NB and 3/4" c.t.s. 791± to 882± SB. Cashell engr. blue topping through out project sub grade and 1½" c.b.c. Swan + Son fencing from 468± to 545± lt. + rt., 556± to 615± lt. + rt. and 764± to 830± lt. John-Boy has placed all culverts except two. Cop Const forming and poured conc. headwalls at multi-plate 554+76. Iroquois Industrial Inc. completed setting blocks on the retained earth wall at 565± and 755± and poured coping on 565± wall

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte (2130)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: I 15-3 (43) 143
CONTRACT AMOUNT: $ 16,331,851.22
PROJ. NAME: Elk Park North (structures)
CONTRACTOR: Washington Const. Co. (prime)
Cop Const. Co. (subcontractor)
LENGTH: 0.015 miles
FROM (town): Billings, Montana
COUNTY: Jefferson
AWARD DATE: 7-6-84
CONTRACT TIME: 280 work days
DATE WORK STARTED: 8-23-84 (structures)
ORDER TO PROCEED DATE: 7-30-84
PROBABLE COMPLETION DATE: Sept. 1985 (structures)
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Robert Gilman
TELEPHONE: 494-5894
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Butte, Montana

GENERAL: Stock lane bridges at Stations 163+75 and 178+83:
These two structures are complete except for some minor curb repair at station 178+83.

,Elk Park Separation structures N.B. & S.B. at Station 517+00:
All work is complete on these structures except for: Stripping base deck S.B., Placement of Barrier Rail N.B. & S.B, and backfilling around all bents N.B. & S.B.

Percentages complete are as follows: class AD concrete,96%, class BD concrete 82%, structure excavation, typel 85%, prestressed beams 100%, structural steel 100%, protective coat 96%, all piling and prebore holes 100%, reinforcing steel 97%, and pervious backfill maberial 85%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: HES 29-1(9)50
PROJ. NAME: No. OF TWIN BRIDGES
LENGTH: 0.8 MI.
COUNTY: MADISON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 100
% TIME USED: 39
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-27-85

CONTRACT AMOUNT: $ 53,711.60
CONTRACTOR: K.A. CONST.
FROM (town): HAVRE, MT.
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-8-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: CAPPARA
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 683-6290
ADDRESS: P.O. Box 1342
DILLON, MT. 59725

GENERAL: FINAL INSPECTION & ACCEPTANCE IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: RTF-HES 29-1(12)43
PROJ. NAME: Twin Bridges North
LENGTH: 6.5 Miles
COUNTY: Madison
CONTRACT TIME: 70 days
ORDER TO PROCEED DATE: 7/8/85
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 932,804.55
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Minnesota
AWARD DATE: May 1, 1985
DATE WORK STARTED: 7/8/85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3224
ADDRESS: Box 3068
Butte, Montana 59701

GENERAL: Contractor expected prior to August 2, 1985. Begin and End construction have been installed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 1, 1985

PROJECT NO.: HES-46-2(1)68
PROJ. NAME: East of Wise River
LENGTH: 1.3 miles
COUNTY: Beaverhead
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100.0
% TIME USED: 91
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 7-17-85
CONTRACT AMOUNT: $ 51,756.60
CONTRACTOR: L A Construction
FROM (town): Havre, Mt.
AWARD DATE: Jan 3, 1985
DATE WORK STARTED: 4-25-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 6
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irvin C Breel
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 689-3234
ADDRESS: Wisdom, MT 59761
P.O Box #6

GENERAL: The signs arrived on 7-16 & were installed on 7-17.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 1, 1985

PROJECT NO.: F 47-1(1)0

CONTRACT AMOUNT: $ 645,224.00

PROJ. NAME: ANACONDA-WARM SPRINGS

CONTRACTOR: JIM GILMAN EXCAV., INC.

LENGTH: 58 MILES

FROM (town): BUTTE, MONT.

COUNTY: DEER LODGE

AWARD DATE: 6-6-85

CONTRACT TIME: 60 WORKING DAYS

DATE WORK STARTED: 7-25-85

ORDER TO PROCEED DATE: 8-8-85

PROBABLE COMPLETION DATE: 10-15-85

% COMPLETE: 5

NO. DAYS WORKED PER WEEK: 3

% TIME USED: 8

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 9

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: J. ERICKSON

TELEPHONE: 494-3224

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: BUTTE, MONT.

GENERAL: PRE-CONSTRUCTION CONFERENCE HELD 7-2-85
BEGAN SHOULDER TREATMENT 7-25-85. CULVERT INSTALLATIONS
TO BEGIN 8-1-85. PAVING OPERATIONS TO BEGIN 8-2-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: F 49-1(2)9
PROJ. NAME: DILLON-TWIN BRIDGES
LENGTH: 7.3 MI.
COUNTY: BEAVERHEAD & MADISON
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-5-85

CONTRACT AMOUNT: $ 897,903.15
CONTRACTOR: BALTRUSCH CONST. CO., INC.
FROM (town): HAVRE, MT.
AWARD DATE: 4-9-84
DATE WORK STARTED: 6-5-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-13-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F.T. CAPRARA
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 683-6290
ADDRESS: P.O. Box 1342
DILLON, MT. 59725

GENERAL: FINAL DATA WAS SENT TO HELENA ON 7-17-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RTF 50-1(4)0
PROJ. NAME: W. Yellowstone - No.
LENGTH: 9.4 Miles
COUNTY: Gallatin
CONTRACT TIME: Sept. 1, 1985
ORDER TO PROCEED DATE: 6-1-85
% COMPLETE: 100
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 7-19-85

CONTRACT AMOUNT: $ 170,444.00
CONTRACTOR: Riverside Contracting Inc.
FROM (town): Plains, Mt. 59859
AWARD DATE: April 3, 1985
DATE WORK STARTED: July 12, 1985
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Cover and seal Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: FHES 50-2(14)55
PROJ. NAME: Gallatin Canyon Road
LENGTH: 6.3 miles
COUNTY: Gallatin
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 91
% TIME USED: 82
NO. MEN EMPLOYED: 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,765,183.25
CONTRACTOR: Baltrusch Const. Co
FROM (town): HAVRE
AWARD DATE: 3/11/85
DATE WORK STARTED: 5/20/85
PROBABLE COMPLETION DATE: 8/15/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: 4-6

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, MT

GENERAL: Paving was completed 7/30/85, Cover & Seal is scheduled for 8/5/85, Striping & Delineation to be done as soon as the project has been swept following the Cover & Seal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: F BRF 59-1(5)7
PROJ. NAME: CLYDE PARK SO.
LENGTH: 7.2 MI.
COUNTY: PARK
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 107
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-21-85

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: GILLMAN EXC.
FROM (town): BUTTE, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-15-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 686-4610
ADDRESS: CLYDE PARK, MT.

GENERAL: FINAL INSPECTION & ACCEPTANCE IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: IR-90-5(44)250
PROJ. NAME: Whitehall - Cardwell
LENGTH: 8.208 Miles
COUNTY: Jefferson
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 7-9-84
% COMPLETE: 99
% TIME USED: 96
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15
CONTRACTOR: Hilde Contr. Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 6-8-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE: October 21, 1985
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3224
ADDRESS: Butte, Mont.

GENERAL: The second application of epoxy striping was applied on 7-26-85. This completes all work except seeding which will be completed after October 15, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: IR-90-5(45)257
PROJ. NAME: Cardwell - East
LENGTH: 7.2 Miles
COUNTY: Jefferson
CONTRACT TIME: 75 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 7-26-85

CONTRACT AMOUNT: $ 1,938,907.85
CONTRACTOR: Hilde Constr. Co. Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 12-14-84
DATE WORK STARTED: 3-26-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 494-3224
ADDRESS: Butte, Mont.

GENERAL: The 350LB application of epoxy striping was completed on 7-26-85. This completed project.

(Final Report)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31 1985

PROJECT NO.: IR 90-6(45)307
PROJ. NAME: Bzn N. Side - East
LENGTH: 5.4 miles
COUNTY: Gallatin
CONTRACT TIME: 90 days
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 40
% TIME USED: 67
NO. MEN EMPLOYED: Varies
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,868 068.35
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: Jan 3, 1985
DATE WORK STARTED: July 1, 1985
PROBABLE COMPLETION DATE: Aug 31, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Brasson
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bzn, Mt 59715

GENERAL: The contractor has completed milling operations. The removed plant mix has been replaced and overlay of the mainline is in progress.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: RS 278-1(3)43
PROJ. NAME: JACKSON - NORTH
LENGTH: 7.3 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 15
% TIME USED: 38
NO. MEN EMPLOYED: 29
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,565,687.30
CONTRACTOR: REHBEIN EXC. INC.
FROM (town): NIME LAKES, MINN.
AWARD DATE: 4-26-85
DATE WORK STARTED: 5-28-85
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRVIN BROELL
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 689-3234
ADDRESS: P.O. BOX 46
WISDOM, MT. 59761

GENERAL: WORK THE PAST PERIOD CONSISTED OF GRADING OPERATIONS, CULVERTS AND PLACING GRAVEL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: M 1807(4)
PROJ. NAME: EAST PARK ST. - BUTTE
LENGTH: 0.43 MI.
COUNTY: SILVER BOW
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 98
% TIME USED: 68
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 605,574.50
CONTRACTOR: JIM GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-19-84
PROBABLE COMPLETION DATE: 10-31-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BETTLE
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-3442
ADDRESS: BUTTE, MT.

GENERAL: THIS PROJECT WILL BE SEEDED SOMETIME AFTER 10-15-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 1- 1985

PROJECT NO.: SMP 2099-85
PROJ. NAME: Maint. Stockpiles.
LENGTH:
COUNTY:
CONTRACT TIME: 146 Work Days
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 30
% TIME USED: 39
NO. MEN EMPLOYED: 4 & 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,470.00
CONTRACTOR: West Valley Const. Co.
FROM (town): Anaconda
AWARD DATE: 3-11-85
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 222-8199
ADDRESS: 1122 West Front
Livingston, Montana 59047

GENERAL: Progress very slow. Crusher under repairs quite frequently. West Valley spent entire month crushing at the Broadwater site. The stockpile of ½" cover material was remeasured & found to be approx. 300 tons short. At close of news letter period contractor still had approx. 3000 tons of ½" top surf. & produced at this site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: M 5809(3) & M5809(4)
CONTRACT AMOUNT: $ 231,694.50
PROJ. NAME: Montana Ave & Custer Ave
CONTRACTOR: Maronick Construction Co., Inc.
LENGTH: 0.3 Miles
FROM (town): East Helena, Mt.
COUNTY: Lewis and Clark
AWARD DATE: July 27, 1984
CONTRACT TIME: 30 working days
DATE WORK STARTED: September 17, 1984
ORDER TO PROCEED DATE: Aug. 27, 1984
PROBABLE COMPLETION DATE: July 10, 1985
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: -
% TIME USED: 100
NO. SHIFTS PER DAY: -
NO. MEN EMPLOYED: -
NO. HOURS PER SHIFT: -
ACTUAL COMPLETION DATE: 7-12-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-16-85
EFFECTIVE OPENING DATE: -
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: 2701 Prospect Ave
Helena, Mt.

GENERAL: A one team working on final data. Final estimate and quantities to be submitted by september 1, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: M 5815(3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 4-15-85
% COMPLETE: 65
% TIME USED: 72
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: Maronick Construction Co., Inc.
FROM (town): East Helena, Mt.
AWARD DATE: September 28, 1984
DATE WORK STARTED: January 16, 1985
PROBABLE COMPLETION DATE: August 31, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect
Helena, Mt.

GENERAL: Progress has been good. Curbsand gutters and sidewalks are being placed and are 50% complete. Chain link fences are complete. Gravel is being placed on the roadway and some paving could take place in a week or so. Cleanup onslopes and islands is being done so landscape work can be done.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

5f

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: BR 9016 (6)
PROJ. NAME: BRIDGE BRIDGE & APP E OF CENTRAL PARK
LENGTH: 0.017 MILES
COUNTY: GALLATIN
CONTRACT TIME: 65 W.D
ORDER TO PROCEED DATE: 4 29 85
% COMPLETE: 66
% TIME USED: 83
NO. MEN EMPLOYED: AVG 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 153,296.10
CONTRACTOR: FLYNN CO. INC
FROM (town): BILLINGS
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED: MAY 9, 1985
PROBABLE COMPLETION DATE: AUG 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JERRY BRANUM
TELEPHONE: 222-8199
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: BOX 1110
BOZEMAN

GENERAL: WORK DURING THIS PERIOD CONSISTED OF PLACING CONCRETE FOR THE BACKWALLS, DIAPHRAGMS AND DECK SLABS, BRIDGE OVER GALLATIN RIVER. ALL THAT REMAINS ON STRUCTURE PORTION OF CONTRACT IS ERECTION OF BRIDGE RAIL.
NO WORK HAS BEEN STARTED ON DIRT PORTION OF PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: F55-1(9)0 DATE SURVEY AUTHORIZED: 12/27/84

PROJ. NAME: Whitehall - South DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: N.A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RS 11-1(11)49 DATE SURVEY AUTHORIZED: 3/10/84

PROJ. NAME: Slide Correction South of Livingston DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: N.A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: RS 235-1(1)0 DATE SURVEY AUTHORIZED: NO REQUEST TO DATE

PROJ. NAME: E VALLEY-CENTER DRIVE DATE WORK STARTED: NO CREW

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: BRF 29-1(13)50 DATE SURVEY AUTHORIZED: 4/10/85

PROJ. NAME: JEFF. RIVER BRIDGE- NO. OF TWIN BRIDGES DATE WORK STARTED: NO CREW

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: Warm Springs Creek DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: BRS 442-1(1)0 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: Madison County DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: BR 9025(6)

DATE SURVEY AUTHORIZED: 1/3/85

PROJ. NAME: TEN MILE CREEK ON McHUGH LANE

DATE WORK STARTED: NO CREW

LENGTH: —

ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: _____

DATE SURVEY AUTHORIZED: _____

PROJ. NAME: _____

DATE WORK STARTED: _____

LENGTH: _____

ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: IR-90-7(52)340 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Mission Int'chg-East DATE WORK STARTED: 10-12-84

LENGTH: 11.8 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

No work on project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: I 90-7(49)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Springdale-West DATE WORK STARTED: 12-3-84

LENGTH: 10.03 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 5&6 % COMPLETE: _____

Design revisions being made on project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: IR90-6(46)274 DATE SURVEY AUTHORIZED: 6-10-85

PROJ. NAME: P.C.C.P. Rehabilitation DATE WORK STARTED: 6-10-85

LENGTH: 33 Miles - 4 LANE ESTIMATED COMPLETION DATE: 10-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: OLE OLSON TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: RS49-01 DATE SURVEY AUTHORIZED: JULY 22, 1985

PROJ. NAME: DILLON - TWIN BRIDGES DATE WORK STARTED: JULY 22, 1985

LENGTH: 7 MI. ESTIMATED COMPLETION DATE: AUG 23, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 77

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1985

PROJECT NO.: BRF 29-1(13)5 (Iron Rod)
DATE SURVEY AUTHORIZED: April 10, 1985

PROJ. NAME: Jefferson River Bridge
DATE WORK STARTED: Work not started on this project

LENGTH: 1 Mile
ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: R.T. Wilson
TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6
% COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: FB-1(10)4
DATE SURVEY AUTHORIZED: MAY 14, 1985

PROJ. NAME: GARRISON - EAST
DATE WORK STARTED: JULY 17, 1985

LENGTH: 7.4 MI.
ESTIMATED COMPLETION DATE: JULY 31, 1985

DATE SUBMITTED TO DISTRICT: JULY 15, 1985

PROJECT MANAGER: HUGH DOUGHERTY
TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3
% COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: RS279-1(2)16 DATE SURVEY AUTHORIZED: MAY 14, 1985

PROJ. NAME: CANYON CR - WILBORN DATE WORK STARTED: JUNE 21, 1985

LENGTH: 6 MI. ESTIMATED COMPLETION DATE: JULY 3, 1985

DATE SUBMITTED TO DISTRICT: JULY 5, 1985

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls 3130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf PMBS Structure	Final Design	8	97	4-22-86
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf, PMBS	Prelim. P.I.H.	200	27	8-18-87
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf PMBB	Prelim. P.I.H.	0	0	4-20-89
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	48	97	11-29-85
F 10-2( )71 Big Sandy-RROP Removal	Grade, Gravel Surf. PMBS	Final P.I.H.	8	98	8-17-85
RS 552-1( )0 Sunburst-East	Gravel Surface	Final P.I.H.	184	55	8-15-85
F 24-5( )117 Simms-West	Widen, Gravel Surf PMBS	Prelim. P.I.H.	8	15	12-19-86
FR 10-1( )4 Great Falls-North	PMBS Overlay	Final P.I.H.	168	60	11-29-85
FR 57-1( )1 Belt-East	PMBS Overlay P.I.H.	Final P.I.H.	184	60	1-28-86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Great Falls-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: I.R. 15-5(79) 291
PROJ. NAME: Vaughn - North
LENGTH: 10.1 Miles
COUNTY: Cascade
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 60
% TIME USED: 57
NO. MEN EMPLOYED: 60
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,990,289.20
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, MT.
AWARD DATE: 4-3-85
DATE WORK STARTED: 5-8-85
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Frank Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 727-4350
ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: Sub-contractor Nelcon, Inc. completed work on the digouts on July 3, 1985 -- Exc. & Special Borrow are 100% complete. The 3/4" CTS Gr. 2A is 80% complete with the contractor finishing the shoulder dressing. Cold Milling and Raise Approach Slab are 100% complete. The plant mix operation for P.M.S. - Gr. B is 75% complete with an anticipated completion date of Aug. 9, 1985. The contractor plans to begin O.G.F.C. on 8-12-85.

Traffic was rerouted back to mainline Southbound on July 9, 1985 from the detour on the Frontage Road from the Gordon Interchange to the Vaughn Interchange.

Anticipated completion date for the project is August 30, 1985. Sub-contractor/D.B.E. Alpine Asphalt & Building is doing the traffic control for all operations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NO.: IR15-5(80)257
PROJ. NAME: Cascade - ULM
LENGTH: 13.9 Miles
COUNTY: Cascade
CONTRACT TIME: 100 w.d.
ORDER TO PROCEED DATE: 5/28/85
% COMPLETE: 0
% TIME USED: 15
NO. MEN EMPLOYED: 10-12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,392,305.45
CONTRACTOR: Hilde Const. Co.; Inc
FROM (town): Great Falls
AWARD DATE:
DATE WORK STARTED: 7-24-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727 4350
ADDRESS: Dept of Highways
Great Falls

GENERAL: Hilde Const. Co; Inc. began producing & stockpiling Type "B" Pl. Mix Agg. on 7-24-85. Plans are to produce all aggregates within 4 to 5 weeks.

Paving operations are planned for the first part of September.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130, Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/5/85

PROJECT NO.: UR 15-7(21)373
PROJ. NAME: Brady N & S
LENGTH: 11.6 MILES
COUNTY: Teton & Pondera
CONTRACT TIME: 120 WD + 16
ORDER TO PROCEED DATE: July 30, 84
% COMPLETE: 99
% TIME USED: 90
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,587,986.76
CONTRACTOR: Section Const.
FROM (town): Gt. Falls, Mt.
AWARD DATE: July 6, 84
DATE WORK STARTED: July 30, 84
PROBABLE COMPLETION DATE: Oct. 85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Daniel L. Black
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 278-7921
ADDRESS: P.O. Box 1301
Conrad, Mt.

GENERAL: SUBCONTRACTOR, RIVERSIDE CONSTRUCTION COMPLETED SEAL AND COVER ON JUNE 28TH. INTERSTATE SPECIALITIES STRIPED THE PROJECT ON JULY 24TH AND THE ROADWAY WAS OPENED TO TRAFFIC ON JULY 25TH. ALL ITEMS HAVE BEEN COMPLETED WITH THE EXCEPTION OF SEEDING WHICH WILL BE COMPLETED THIS FALL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: I.R. 15-7 (22) 334
PROJ. NAME: Conrad-North & South
LENGTH: 9.0 Miles
COUNTY: Pondera
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 72%
% TIME USED: 61
NO. MEN EMPLOYED: 20-40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,237,568.50
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 24, 1985
PROBABLE COMPLETION DATE: Aug. 15, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL:

Contractor completed all work on items listed below:

Excavation-Unclass	7- 8-85
Cold Milling	7-17-85
Recycled Bitum. Pave-Hot	7-24-85
Plant Mix Bit. Surf. Gr. B	7-29-85
3/4" CTS Gr. 2A throughout project	7-29-85

Contractor began Open Graded Friction Course operations 7-30-85 and expects to complete this item Aug. 7, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 5, 1985

PROJECT NO.: F-BHE 1-3(8)209 CONTRACT AMOUNT: $4,559,597.04

PROJ. NAME: Two Medicine Br. E & W CONTRACTOR: Skelton Const. Co.

LENGTH: 4.0 Miles FROM (town): Gt. Falls

COUNTY: Glacier AWARD DATE: March 11, 1985

CONTRACT TIME: 150 W/D DATE WORK STARTED: April 16, 1985

ORDER TO PROCEED DATE: 4/16/85 PROBABLE COMPLETION DATE: June 30, 1986

% COMPLETE: 33 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 36 NO. SHIFTS PER DAY: 1 to 2

NO. MEN EMPLOYED: 37 NO. HOURS PER SHIFT: 8 to 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 338-2610

NO. OF ENG. PERSONNEL EMPLOYED: 10 ADDRESS: P.O. Box

GENERAL: Progress to date consists of work on structure and on roadway sug-grade from Sta. 52+- east Bridge end to Sta. 208+18.6 end of Project. Sub-grade completed from Sta. 150 to Sta. 208 and to blue tops. Bailey Bridge installed and carrying traffic with 24 hour traffic control flagging. Pipe installed as progress on roadway progresses. Contractor contemplates starting on 1½" Base gravelon Thur. August 1, 1985, placing on half of roadway at a time and carrying traffic on the other half.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 9&10 Gt. Falls.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/6/85

PROJECT NO.: E-HES 1-4(7)280
PROJ. NAME: SHELBY - EAST.
LENGTH: 11.8 MILES
COUNTY: TOOLE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: APRIL 16, 85
% COMPLETE: 0
% TIME USED: 79
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,533,671.50
CONTRACTOR: MEYER CONSTR.
FROM (town): BILLINGS, MT.
AWARD DATE: 12/5/84
DATE WORK STARTED: 7/25/85
PROBABLE COMPLETION DATE: SEPT. 85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: DANIEL L. SIGLER
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 278-7931
ADDRESS: P.O. BOX 1301
SHELBY, MT.

GENERAL: CONTRACTOR STARTED CRUSHING AND STOCKPILING ON JULY 25TH. PLANS TO START PAVING IN 2 WEEKS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: F 1-6(6)379
PROJ. NAME: Havre Weigh Station
LENGTH: N/A
COUNTY: Hill
CONTRACT TIME: 150 working days
ORDER TO PROCEED DATE: 8/5/85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 565,847.65
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana 59501
AWARD DATE: 6/28/85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Steen
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: There has been no work on the project this reporting period. A pre-construction conference was held in the Havre office on 7/29/85. The new pipe lengths were submitted to the contractor 7/18/85. The sanitary sewer manhole drawings were submitted to the field office and forwarded to the Construction Bureau in Helena on 7/16/85 for approval. The prime contractor plans to begin work as soon as the training programs are approved. The engineering crew had been staking drainage structures, construction signs and working on notes in the office. The construction staking notes had been submitted to Helena for computation on 7/9/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: RTF 1-3(13)247
PROJ. NAME: Cut Bank - West
LENGTH: 7.7 miles
COUNTY: Glacier County
CONTRACT TIME: Cal. date 8/31/85
ORDER TO PROCEED DATE: 6/1/85
% COMPLETE: 100%
% TIME USED:
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE: 7/20/85

CONTRACT AMOUNT: $ 105,781.50
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana 59501
AWARD DATE: 4/3/85
DATE WORK STARTED: 7/17/85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/22/85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: The contractor began seal & cover operations on 7/17/85 and completed the work on 7/18/85. A sub-contractor, Mark Rite Inc., striped the project on 7/20/85 making the project 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: RTF 1-3(14)256
CONTRACT AMOUNT: $ 148,570.00
PROJ. NAME: Cut Bank - East
CONTRACTOR: Baltrusch Const. Co., Inc.
LENGTH: 8.9 miles
FROM (town): Havre, Montana 59501
COUNTY: Glacier & Toole
AWARD DATE: 4/3/85
CONTRACT TIME: Cal. date 8/31/85
DATE WORK STARTED: 7/15/85
ORDER TO PROCEED DATE: 6/1/85
PROBABLE COMPLETION DATE:
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK: 4
% TIME USED:
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 25
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE: 7/19/85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/22/85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Treftz
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: The contractor began seal & cover operations on 7/15/85 and completed the work on 7/16/85. A sub-contractor, Mark Rite Inc., striped the project on 7/19/85 making the project 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

SEAL & COVER PROJECTS
RTF 1-6(8)342, Rudyard - Gildford, 12.6 miles, Hill Co.
RTF 1-7(6)414, Zurich - Harlem, 7.3 miles, Blaine Co.
RTF 1-8(8)446, Dodson - West, 7.5 miles, Phillips Co.
RTF 1-8(9)492, Saco - West, 7.0 miles, Phillips Co.

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: SEE ABOVE
PROJ. NAME:
LENGTH:
COUNTY:
CONTRACT TIME: Calendar date 8/31/85
ORDER TO PROCEED DATE: 6/1/85
% COMPLETE: 78
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,986.48
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana 59501
AWARD DATE: 4/3/85
DATE WORK STARTED: 6/14/85
PROBABLE COMPLETION DATE: 8/31/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: There has been no work by the contractor this reporting period. The Rudyard - Gildford, Zurich - Harlem & Saco - West projects are complete. The Dodson - West project remains to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NO.: RTF 9-1(2)10 RTF 60-1(1)26 RTF 80-1(1)0

PROJ. NAME: Bowman's Cor.-NPS, Neihart-NPS, Ft. Benton-S.R.

CONTRACT AMOUNT: $ 654,583

CONTRACTOR: Baltrusch Const. Co.; Inc.

LENGTH: 49.7 Miles

COUNTY: Lewis & Clark, Meagher Cascade & Chouteau

FROM (town): Havre, Mt.

AWARD DATE: April 3, 1985

CONTRACT TIME: Comp Date 9-1-83

DATE WORK STARTED: 4-29-85

ORDER TO PROCEED DATE: 6-1-85

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 7

% TIME USED: 66

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 26-30

NO. HOURS PER SHIFT: 8 to 12

ACTUAL COMPLETION DATE: 7-31-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Endersen & W. Smith

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: Dept of Highways Great Falls

GENERAL: RTF 9-1(2)0. Baltrusch Const. Co. Completed Seal & Cover operations on June 29, 1985. Paint Striping Completed on July 2, 1985.

RTF 60-1(1)26. Sub Contractor Riverside Contracting, Inc Sealed & Covered Project Between 7-25-85 & 7-27-85. Paint striping completed 7-31-85.

RTF 80-1(1)0. Baltrusch Const. Co.; Inc. Sealed & Covered project between 7-8-85 & 7-10-85. Paint striping completed 7-10-85.

This Contract is 100% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: RTF-HES 10-3(7)91
PROJ. NAME: Box Elder - Havre
LENGTH: 13.6 miles
COUNTY: Hill
CONTRACT TIME: 150 work days
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,978,298.90
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana
AWARD DATE: 6/28/85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: There has been no work on the project this reporting period. A Pre-construction conference was held in the Havre office on 7/29/85. The new pipe lengths were submitted to the contractor 7/18/85. A sub-contractor, McIntyre Const. Co., anticipates working on the bridge structure over gravel coulee in the near future.

The engineering crew has been staking drainage structures, construction signs and working on notes in the office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: F-HES 10-3(9)110
PROJ. NAME: U.S. 2 - South
LENGTH: 1.8 miles
COUNTY: Hill
CONTRACT TIME: 150 working days
ORDER TO PROCEED DATE: 8/5/85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 705,631.40 7/
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana 59501
AWARD DATE: 6/28/85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: There has been no work on the project this reporting period. A pre-construction conference was held in the Havre office on 7/29/85. The new pipe lengths were submitted to the contractor 7/18/85. The prime contractor plans to begin work as soon as the training programs are approved.

The engineering crew has been staking drainage structures, construction signs and working on notes in the office. The construction staking notes had been submitted to Helena for computation on 6/28/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corners-North East
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 55
% TIME USED: 62
NO. MEN EMPLOYED: 18 - 53
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,243,653.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: January 3, 1985
DATE WORK STARTED: March 27, 1985
PROBABLE COMPLETION DATE: May 31,1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1-9 & 2-9
NO. HOURS PER SHIFT: 9+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 7+

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Hilde Construction: Working 1-9+ hr. shift engaged in finishing subgrade, hauling & laying 1½" base course gravel on roadway & excavating channel change & placing riprap at Flat Creek. Also, ripping up & relaying existing roadway mat. Crusher working 2-9 hr. shifts crushing & stockpiling various gravels completing the stockpiling of all the aggregates for the project on July 19th & moved off the project.

Martinez Construction: Completed placing edge protection concrete for double multiplate pipe at Flat Creek on July 2, 1985.

Stahly Engineering: Intermittent subgrade & 1½" C.B.C. bluetop work.

G. & L. Contracting, Inc.: Hauling & stockpiling rip rap for Flat Creek from 7/15/85 thru 7/22/85

Ros-Mar: Installing Fence beginning 7/23/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NO.: F-HES 24-3(11)83
PROJ. NAME: Rogers Pass-West
LENGTH: 8.1 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 7/8/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,660,615.00
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, Mt.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: June 1986
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Cold Mill samples were submitted 7/24/85 for Recycle Design. Engineering crew engaged in staking approaches & guardrail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NO.: RTF 60-2(45)71
PROJ. NAME: Belt - East & West
LENGTH: 10.6 miles
COUNTY: Cascade
CONTRACT TIME: 90 W.D
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 10
% TIME USED: 60
NO. MEN EMPLOYED: 2-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,280,583.45
CONTRACTOR: Slotten Const. Co., Inc.
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED: 4-29-85
PROBABLE COMPLETION DATE: 6-15-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350 738-4319
ADDRESS: Dept of Highways
Gt. Falls Belt

GENERAL: Sub Contractor S & K Construction engaged in slope layback and Fill slope Flattening work throughout project. S & K completed their sub-Contract portion on 7-19-85.
Sub Contractor Faust Construction engaged in Crushing & stockpiling 3/4" C.T.S. AND completed on 7-30-85. Crushing & Stockpiling of Type "B" PL. Mix Aggregate will commence about 8-12-85.
No other work on project until Hot Plant Arrives Approx. First part of October.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: M.B.P. 60-2(17) 95
PROJ. NAME: Warden Bridge - Painting
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: Complete by 10-15-85
ORDER TO PROCEED DATE: ----------
% COMPLETE: 60
% TIME USED: 54
NO. MEN EMPLOYED: 2-5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 119,300.00
CONTRACTOR: Rainbow Painting Co.
FROM (town): Great Falls, MT.
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-30-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: Variable
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Frank Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 727-4350
ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: Contractor employing 2-5 men working variable shifts depending on the weather. Work consists of cleaning, spot coating, and applying finish coats to the superstructure and rail. Painting of the superstructure is 95% complete, Handrail is 0% complete, and the Project as a whole is 60% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: HES 215-1 (3) 4
PROJ. NAME: Kevin Slope Flattening
LENGTH: 0.0 Miles
COUNTY: Toole
CONTRACT TIME: 20 Working Days
ORDER TO PROCEED DATE: 7-8-85
% COMPLETE: 99%
% TIME USED: 80%
NO. MEN EMPLOYED: 4-6
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 15,100.00
CONTRACTOR: L.A. Construction
FROM (town): Havre, MT
AWARD DATE: June 6, 1985
DATE WORK STARTED: July 19, 1985
PROBABLE COMPLETION DATE: Oct. 30, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Contractor completed all work except for the installation of 7 delineators, 1 curve sign and a small amount of seeding.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

fs

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: R.S. 218-1 (2) 9
PROJ. NAME: Solild Road-Conrad East
LENGTH: 9.8 Miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 87%
NO. MEN EMPLOYED: 2-25
ACTUAL COMPLETION DATE: 7-17-85

CONTRACT AMOUNT: $1,010,924.93
CONTRACTOR: Baltrusch Construction
FROM (town): Havre, MT
AWARD DATE: December 5, 1984
DATE WORK STARTED: April 22, 1985
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 5-11

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Contractor completed seal and cover operations 7-2-85. Sub-contractor Interstate Specialties completed the striping operations 7-10-85.

All work has been completed as of 7-17-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: RS 432-2(1)40
PROJ. NAME: Rudyard - South
LENGTH: 6.006 miles
COUNTY: Hill
CONTRACT TIME: 60 working days
ORDER TO PROCEED DATE: 4/29/85
% COMPLETE: 0%
% TIME USED: 22%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 730,133.60
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula, Montana
AWARD DATE: 4/3/85
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 10/4/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: There has been no work on the project this reporting period. The pit reclamation plans were approved by the State Lands Board on 7/12/85. The air quality permits have already been issued. The engineering layout is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRH/BHB/sw/221F

87

DISTRICT: Great Falls-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: H.F.S. 5209(3)
PROJ. NAME: Various Intersections-Gt. Falls
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: Complete by 12-31-85
ORDER TO PROCEED DATE: 7-22-85
% COMPLETE: 1%
% TIME USED: 6%
NO. MEN EMPLOYED: 2-3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 89,439.50
CONTRACTOR: Lewis Construction Co.
FROM (town): Great Falls, MT.
AWARD DATE: June 28, 1985
DATE WORK STARTED: July 22, 1985
PROBABLE COMPLETION DATE: 11-31-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Frank Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 727-4350
ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: The contractor began operations on July 22, 1985. He made saw-cuts in the concrete sidewalks at the intersection of 2nd Ave. South and 5th & 6th Streets. He has excavated the necessary push pits and discovery holes at the intersection of 2nd Ave. South & 5th St. he has pushed the conduit from Pole#3 to Pole #4 and from Pole#4 to the controller. The sub-contractor/D.B.E. began work on 7-31-85 and plans to place concrete at this intersection on Aug. 2, 1985. The contractor plans to complete as much as is possible at this intersection before moving to the next intersection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT:Great Falls-3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: M 5219(1)
PROJ. NAME: 38th St. & 2nd Ave. North
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 48%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-12-85

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: Livesay Traffic Maint.
FROM (town): Great Falls, MT.
AWARD DATE: 10-31-84
DATE WORK STARTED: 6-10-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-24-85

EFFECTIVE OPENING DATE: 7-12-85

PROJECT MANAGER: Frank Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 727-4350
ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: All work on the subject project is completed and state forces currently working on the Final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: M 5708(4) M 5701(2) 2nd /3rd st
PROJ. NAME: Intersection 5th / 10th st
LENGTH: N.A.
COUNTY: Hill
CONTRACT TIME: Calendar Date
ORDER TO PROCEED DATE: 6-25-85
% COMPLETE: 100
% TIME USED: NA
NO. MEN EMPLOYED: 1-6
ACTUAL COMPLETION DATE: 7-3-85

CONTRACT AMOUNT: $ 68,270.85
CONTRACTOR: Lucey Traffic Maintenance Inc.
FROM (town): Great Falls Mt.
AWARD DATE: June 6, 1985
DATE WORK STARTED: 6-9-85
PROBABLE COMPLETION DATE: 7-3-85
NO. DAYS WORKED PER WEEK: 5-7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G. Steen
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
TELEPHONE: 265-6821
ADDRESS: Havre, Mt

GENERAL: Contractor completed work on both projects 7-3-85. Lights inspected 7-9-85 by Lee Clevinger and put in service this date. One to two men working on final. Final is 40% complete. Crew working on other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: BHM 5710(3)
PROJ. NAME: BNRR-O-PASS-HAVRE
LENGTH: 0.2
COUNTY: Hill
CONTRACT TIME: 220 + 12
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 45
% TIME USED: 47
NO. MEN EMPLOYED: 4-20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,560,292.61
CONTRACTOR: Markel Construction Inc
FROM (town): Bozeman, Mt.
AWARD DATE: 7-27-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 5-1-86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Steen
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 265-6821
ADDRESS: Havre, Mt

GENERAL: (Phase #1) Deck in place span #1 to #18 & Span #21 thur #31. Deck grading in progress. Span # 18, 19, 20 to be placed next week. Finishing of sub structure concrete & deck Stripping in progress: Bent 15 thur 21 finishing concrete; deck Stripping Bent #1 to Bent #14 (Phase #2) No work until traffic re-routed to Phase #1

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NO.: BR 9037(9)
PROJ. NAME: Dry Fork Marias Bridge
LENGTH: Bridge & Approaches
COUNTY: Pondera
CONTRACT TIME: 75 Working Days
ORDER TO PROCEED DATE: July 8, 1985
% COMPLETE: 45
% TIME USED: 28
NO. MEN EMPLOYED: 8-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $169,655.50
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls, MT.
AWARD DATE: June 6, 1985
DATE WORK STARTED: July 1, 1985
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R. Thomson
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls, MT

GENERAL: All Foundations in place
Abutment No. 1 Wall and Wingwalls Complete
Approach Work Complete except adjacent to bridge ends

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

92

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: S.M.P. 0799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: ----------
COUNTY: Various
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 46%
% TIME USED: 49%
NO. MEN EMPLOYED: 5-8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $474,700.00
CONTRACTOR: Konitz Contracting
FROM (town): Lewistown, MT
AWARD DATE: March 11, 1985
DATE WORK STARTED: May 20, 1985
PROBABLE COMPLETION DATE: Aug. 30, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2-4

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Sub-contractor United Materials completed crushing operations at the Emerson Jct. site, (20,006.70 tons).

Contractor, Konitz, began crushing operations on Square Butte pit 6-27-85 and crushed out only 1919.0 tons of ½" CTS Gr. 4A. Left pit to look for better production site.

Contractor completed crushing operations at the Carter pit 7-25-85 with 10,004.86 tons crushed.

Contractor moved to the Button pit 7-26-85 and began crushing operations 7-29-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-16

DISTRICT: Great Falls-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Great Falls-South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: ??????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Frank Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: [illegible]

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/5/85

PROJECT NO.: [illegible] DATE SURVEY AUTHORIZED: _____

PROJ. NAME: [illegible] DATE WORK STARTED: _____

LENGTH: 13 MILES ESTIMATED COMPLETION DATE: 9/2/85

DATE SUBMITTED TO DISTRICT: 8/7/85

PROJECT MANAGER: DANIEL L. [illegible] TELEPHONE: 278-[illegible]

NO. PERSONNEL ASSIGNED: [illegible] % COMPLETE: [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: R.S. 330-1(6) 0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (North Section) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: ?????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Frank Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: R.S. 330-1(1) 0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South--(Mid. Section) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 Miles ESTIMATED COMPLETION DATE: ????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Frank Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 50

????? --- Pending availability of D.O.H. Land Surveyor to re-establish section corners.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls-3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: R.S. 228-2(5) 30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 Miles South-Ft. Benton South DATE WORK STARTED: XXXX 1-15-85

LENGTH: 10.0 Miles ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Frank Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms-West DATE WORK STARTED: Oct. 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 7/11/85

DATE SUBMITTED TO DISTRICT: 7/11/85

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

9K

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 5, 1985

PROJECT NO.: RF 24-3(7)76 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Rogers Pass-East DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: Oct. 15, 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 4± % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/31/85

PROJECT NO.: F 1-7(4)430 DATE SURVEY AUTHORIZED: 8/17/85

PROJ. NAME: Fort Belknap - East DATE WORK STARTED: 12/3/84

LENGTH: 16.3 miles ESTIMATED COMPLETION DATE: 8/7/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 Sidney - North Dakota Line	Gr., Gravel, PMS And Structure	Final Design		70%	12/1/85
F 2-1(8)46 Fallon Co. Line E. & W.	PMS Overlay	PROJECT SENT TO DESIGN		HELENA	
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.	6.0	10%	11/1/85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.		5%	12/1/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Final Design		70%	12/1/85
F 1-8(6)500 Saco - East	PMS Overlay & Widen	Prelim. P.I.H.		5%	3/1/86
RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	9/1/86
RS 438-1(4)0 Nashua - North	PMS Overlay	Comp. of Survey		0%	10/1/86
F 25-1(6)0 Circle - North	PMS Overlay & Major Widen	Final P.I.H.	181.5	50%	11/1/86
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.		5%	12/1/86
F 57-6(2)281 Circle - East	PMS Overlay	Comp. of Survey		0%	12/1/86
BRF 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	Prelim. P.I.H.		5%	6/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay, Major Widen & STRS.	Comp. of Hardshell		0%	10/1/87
M 5008(1) Sar. Ave. & Allard St.-Glv.	G., GS., PMS., STM-SWR. & S-Walk	Prelim. P.I.H.		5%	7/1/90

TOTAL = 187.5 Hrs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: IR0008(5)& F0008(11) CONTRACT AMOUNT: $1,023,152.00
PROJ. NAME: Weigh Scales. CONTRACTOR: Morgen & Oswood.
LENGTH: — FROM (town): Great Falls, MT.
COUNTY: Various Counties. AWARD DATE: 11-5-84.
CONTRACT TIME: 130 W.D. DATE WORK STARTED: 4-1-85
ORDER TO PROCEED DATE: 3-1-85 PROBABLE COMPLETION DATE: 9-30-85
% COMPLETE: 55 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 52 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 12 NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Glendive, MT. 59330

GENERAL: Progress has been good. The following work was accomplished by the prime contractor and seven - Sub Contractors.
GLENDIVE DISTRICT - Five-weigh scale sites Completed.
BUTTE DISTRICT - two weigh scale sites Completed, and working on approach & departure slabs on two remaining sites @ Rocker, MT.
MISSOULA DISTRICT - Work in progress on new Scale pits @ Drummond (2-sites). Demolation Crew is removing old Scale pit & slabs @ LoLo site. Then will move on to Kalispell.
BILLINGS DISTRICT - one weigh scale site Completed @ Harlowton, with four remaining to be done.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: RTF-HES 1-10 (14) 648
PROJ. NAME: Bainville-West
LENGTH: 8.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 28
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,013,125
CONTRACTOR: Portable Pavers
FROM (town): Miles City
AWARD DATE: February 8, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. Assessment of contract time ceased on 7-1-85. A conflict of gravel pit ownership has arisen and an alternative source is being secured. A preconstruction conference was held on July 17, where the contractor advised that work will begin on the project the first week of August. The construction layout remains at 75% complete with the survey crew temporarly assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

100

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: RTF 20-2(5)33
PROJ. NAME: SAVAGE - CRANE
LENGTH: 9.0
COUNTY: RICHLAND
CONTRACT TIME: 150 WD
ORDER TO PROCEED DATE: 8-5-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,034,502.03
CONTRACTOR: Prince Inc.
FROM (town): Forsyth MT. P.O. Box 440 59327
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 365-2877
ADDRESS: Glendive Montana 59330

GENERAL: A preconstruction conference was held on July 17, 1985. Plans are to install irr. Syphons when irr. water is turned off this fall.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

101

CMS-14

DISTRICT: 4/30 Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: F OF 20-2(6)52
PROJ. NAME: SIDNEY - FAIRVIEW UTILITIES
LENGTH: 11.1 MILE
COUNTY: RICHLAND
CONTRACT TIME: N/A
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ N/A
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 482-6281
ADDRESS: Sidney MT.

GENERAL: MDU - GAS & ELECTRIC is Complete
SALT WATER Disposal Relocated is complete
Bell Telephone is estimated 75 % Complete
Yellow Stone ELECTRIC is estimated 15 % Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 4130 GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: FRTF 20-2(7)52
PROJ. NAME: SIDNEY - FAIRVIEW
LENGTH: 11.1 MILES
COUNTY: RICHLAND
CONTRACT TIME: N/A
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ N/A
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —
PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 482-6182
ADDRESS: SIDNEY

GENERAL: 3029 MAN HOURS USED TO DATE ON Pre-Staking
& established - 100% Complete
Referencing & R/W set - 75% Complete
Slope staking - 62 % Complete
Culverts staked - 1 % Complete

Pre construction Staking as a whole - 20% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: F 22-3 (1) 81
PROJ. NAME: Culbertson-North
LENGTH: 7.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 46
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,060,641
CONTRACTOR: Baltrusch
FROM (town): Havre
AWARD DATE: October 31, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: October 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. Assessment of contract time began on May 20, 1985. Sub-contractor has advised that his plans are to move into the pit, for the purpose of aggregate production, about the middle of August. Survey crew working on other projects. Construction layout is 55% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: Main & Haynes Leighton Blvd. Miles City
LENGTH: 3.8 miles
COUNTY: Custer
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 7/18/84
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7/19/85

CONTRACT AMOUNT: $4,802,849.26
CONTRACTOR: Holm-Sutherland Co. Inc.
FROM (town): Billings, Mont.
AWARD DATE: 4/13/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mont 59301

GENERAL: Work during the past period consisted of installing Concrete chutes into the Concrete ditch liner between 38+45 and 44+25. This Completes this project.

Two men are working on final notes should be sent to district office on Aug. 23, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: BRF 23-2(7)81
PROJ. NAME: I.E. OF BROADUS
LENGTH: 1.0 MILE
COUNTY: POWDER RIVER
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 83
% TIME USED: 47
NO. MEN EMPLOYED: 19 AVE.
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JOE L. SCHNEIDT
NO. OF ENG. PERSONNEL EMPLOYED: 5

CONTRACT AMOUNT: $ 2,378,094
CONTRACTOR: COP CONSTR. CO.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 9-28-84
DATE WORK STARTED: 11-5-84
PROBABLE COMPLETION DATE: 9-13-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9 (BRIDGE) (GRADING)
TELEPHONE: 436-2935
ADDRESS: BROADUS, MONTANA

GENERAL: GRADING ~ PRIME CONTRACTOR SHOT MC-70 PRIME LIQUID ASPHALT ON 3/4" CTS., BYRON'S CONSTR. HAULED 855 TONS OF 3/4" R.D. MIX AGG., CONSTRUCTED RD. APPR. RT. STA. 45+55, LT. STA. 49+05, AND FLD. APPR. RT. STA. 51+83. BRIDGE ~ THE STRUCTURE PORTION OF THE PROJECT IS COMPLETE EXCEPT FOR CLEAN-UP. ITEMS & PERCENT COMPLETE ARE: UNCL-EXC. 90%, UNCL-BORROW 100%, REMOVE PTW. 90%, REMOVE OLD BITUM. MAT. 93%, REMOVE GUARD RAIL 57%, REMOVE SIGNS 100%, 1" CRC. TY. "A" GRD. LO 100%, 3/4" CTS. GR. 2A 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/30/85

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 5/23/85

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BEVERS GEN. CONST. INC.
FROM (town): REDMOND, WA.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5/23/85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: ALL ITEMS WERE COMPLETED 5/23/85

FINAL IS 90% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: IR94-3(35)115
PROJ. NAME: HAYSAWAY E. & W.
LENGTH: 14.2 MILES
COUNTY: ROSEBUD & CUSTER
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 97
% TIME USED: 66
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,079,805.47
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 12-10-84
DATE WORK STARTED: 3-1-85
PROBABLE COMPLETION DATE: 8-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. STROHMAYER
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HIGHWAYS
MILES City, MT.

GENERAL: PROGRESS during the period has been fair. 2,084 TONS of OPEN GRADE FRICTION COURSE WAS PLACED for A TOTAL OF 13,074 TONS OR 100% COMPLETE. ALL PLANT MIX OPERATIONS WERE COMPLETED JULY 5, 1985. Sub-Contractor, ONE WAY SIGNS, completed ALL GUARDRAIL ITEMS JULY 24, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/30/85

PROJECT NO.: IR94-4(37)155
PROJ. NAME: ARBANK CO. LINE-WEST
LENGTH: 8.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 45
% TIME USED: 54
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,087,511.30
CONTRACTOR: PORTABLE PAVERS INC
FROM (town): MILES CITY, MT.
AWARD DATE: 1/3/85
DATE WORK STARTED: 3/20/85
PROBABLE COMPLETION DATE: 8/30/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF MILLING, PAVING, AND CRUSHING & STOCKPILING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: SLIDE CORRECTION 85%; MILLING 100%; PAVING 57%. SUB-CONTRACTORS WORKED 9 DAYS ON MILLING & 25 DAYS CRUSHING & STOCKPILING SURFACING AGG.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: RS 201-2(3)33
PROJ. NAME: Pressonville - Fairview
LENGTH: 6.1
COUNTY: Richland
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 100 %
% TIME USED: 100 %
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE: 7-29-85

CONTRACT AMOUNT: $1,001,338.52
CONTRACTOR: Prince Inc.
FROM (town): Forsyth Montana
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: Oct. 17, 1984
PROBABLE COMPLETION DATE: 7-29-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Glendive Montana
59330

GENERAL: Project was completed on 7-29-85
Final Report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: BRS-469-1(3) 2
PROJ. NAME: Snowden Bridge
LENGTH: 2.884 Miles
COUNTY: McKenzie-Williams-N.D.
CONTRACT TIME: 512 Cal. days
ORDER TO PROCEED DATE: 2-13-84
% COMPLETE: 99
% TIME USED: 95
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Constr. Co. Inc.
FROM (town): Black River Falls, Wisconsin.
AWARD DATE: 2-2-84
DATE WORK STARTED: 3-12-84
PROBABLE COMPLETION DATE: 9-13-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Peterson, P.E.
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 572-4329 (On Project)
ADDRESS: N.D. Highway Dept.
Williston, N. Dakota

GENERAL: Sub-Contractor, Byron Constr. Co., Completed the grading operations on the transition to the new grade at end of project.
Prime Contractor, working on the placement of Riprap on the Northeast River bank..
Finished stripping under deck and overhang on bridge. Washed top of deck and applied the protective coat.
opening date will be Sometime in Sept. '85."

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: SMP 1099-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: 0
COUNTY: Sheridan-Roosevelt-Daniels
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 33
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 161,156
CONTRACTOR: Eckart Construction
FROM (town): Miles City
AWARD DATE: March 11, 1985
DATE WORK STARTED: 0
PROBABLE COMPLETION DATE: September 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. A pre-construction conference was held on June 5, 1985 and the contractor could not estimate a date when he would begin work. Assessment of contract time ceased on July 1, 1985. Because of the refusal by the owner of the State optioned gravel source to accept the pit reclamation plan. An alternate source is being considered

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: SMP 1799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: NA
COUNTY: Garfield, Petroleum, Fallon & Custer
CONTRACT TIME: 109 W.D.
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 28
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 674,495.00
CONTRACTOR: Baltrusch Constr. Co.
FROM (town): Havre, Mt. 59501
AWARD DATE: 3-28-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Larry M. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 653-1050
ADDRESS: ~~Box~~ Drawer L
Wolf Point, Mt. 59201

GENERAL: The contractor plans on starting crushing at the Jordon pit as soon as the reclamation plan is approved.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: IR 94-4(40)128 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MILES CITY-WEST DATE WORK STARTED: _____

LENGTH: 9.1 MILES ESTIMATED COMPLETION DATE: 11/26/85

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: F 37-3(2)69 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: ASHLAND-EAST DATE WORK STARTED: _____

LENGTH: 7.8 MILES ESTIMATED COMPLETION DATE: 12/20/85

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: D STROHMAYER TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 5-6 % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: BRF 320-2(1)5 DATE SURVEY AUTHORIZED: 3/1/85

PROJ. NAME: O'FALLON CREEK (S.W. OF ISMAY) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 4/30/86

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: RS 323-1(6)0 DATE SURVEY AUTHORIZED: 4/4/85

PROJ. NAME: EKALAKA - SOUTH DATE WORK STARTED: _____

LENGTH: 8.2 MILES ESTIMATED COMPLETION DATE: 4/30/87

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: BRF 1-10(15)629 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOX ELDER CR - E. OF BROCKTON DATE WORK STARTED: _____

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/9/88

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: RS 516-1(1) 14 & RS 517-1(1) 0 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: COALRIDGE - WEST & COALRIDGE - NE'S DATE WORK STARTED: _____

LENGTH: 13.1 MILES ESTIMATED COMPLETION DATE: 11/19/86

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - E & W DATE WORK STARTED: _____

LENGTH: 7.7 MILES ESTIMATED COMPLETION DATE: 7/22/87

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: — TELEPHONE: —

NO. PERSONNEL ASSIGNED: — % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANEC 2.6 MI. W. OF STONEY DATE WORK STARTED: _____

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 3/21/86

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: IR 94-7(17)235 DATE SURVEY AUTHORIZED: 5/31/85

PROJ. NAME: WIBAUX - EAST & WEST DATE WORK STARTED: _____

LENGTH: 15.2 MILES ESTIMATED COMPLETION DATE: 11/19/85

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31-1985

PROJECT NO.: H.E.S. 4141 (8) DATE SURVEY AUTHORIZED: July 3-1985

PROJ. NAME: Bridge End Guardrail DATE WORK STARTED: July 23-1985

LENGTH: 1.25 Miles, 6 Locations ESTIMATED COMPLETION DATE: July 31-1985

DATE SUBMITTED TO DISTRICT: July 31-1985

PROJECT MANAGER: Navakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/84

PROJ. NAME: RICHLAND CO. LINE - NORTH DATE WORK STARTED: _____

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 2/17/87

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: RS 438-1(4)0 DATE SURVEY AUTHORIZED: 2/11/85

PROJ. NAME: NASHUA - NORTH DATE WORK STARTED: _____

LENGTH: 13.4 MILES ESTIMATED COMPLETION DATE: 2/17/86

DATE SUBMITTED TO DISTRICT: 7/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: BRS 504-1(1)13 DATE SURVEY AUTHORIZED: 12/17/84

PROJ. NAME: N.E. OF MILDRED (CABIN CREEK) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 7/22/86

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: F 57-6(2)280 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: CIRCLE - EAST DATE WORK STARTED: _____

LENGTH: 17.1 MILES ESTIMATED COMPLETION DATE: 4/15/86

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/30/85

PROJECT NO.: F 2-1(8)46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: Fallon Co. Line East & West DATE WORK STARTED: 4/1/85

LENGTH: 24.1 miles ESTIMATED COMPLETION DATE: 9/27/85

DATE SUBMITTED TO DISTRICT: 7/30/85

PROJECT MANAGER: Don Stewart TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

Data Sent to District office 7/29/85 Final Report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Thompson Creek Bridge DATE WORK STARTED: 1-7-85

LENGTH: .05 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 7-24-85

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 30, 1985

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Toroque River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 7-19-85

PROJECT MANAGER: O. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 4130

REVISED

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-30-85

PROJECT NO.: F-42-3(7)59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort Peck - Glasgow DATE WORK STARTED: 2-7-84

LENGTH: 15.4 ESTIMATED COMPLETION DATE: 8-30-85

DATE SUBMITTED TO DISTRICT: 7-31-85

~~PROJECT MANAGER~~: DAVID BACON TELEPHONE: 365-5246

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ALBION (LITTLE MISSOURI RIVER) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 9/4/86

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED:

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

FINAL

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 30, 1985

PROJECT NO.: IR 94-3(37)104 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: W. ROSEBUD INT. - EAST DATE WORK STARTED: 5/20/85

LENGTH: 11.3 MILES ~~ESTIMATED~~ COMPLETION DATE: 8/2/85

DATE SUBMITTED TO DISTRICT: 7/31/85

PROJECT MANAGER: A.D. ANDERSON TELEPHONE: 365-5296

NO. PERSONNEL ASSIGNED: 1-2 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 2, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 302-1 (2) 0 Rimrock Road-Molt	Reconstruction G, GS, PMS	Public Hearing	60	6	2-88
M 6901-1 (1) 0 Laurel-1st Avenue	Upgrading PMS Overlay	Final P.I.H.	124	70	10-85
F 4-2 (5) 54 Laurel-Mossmain	Upgrading PMS Overlay	Pre-P.I.H.	316	25	10-85
F 16-2 (3) 29 Klein-South	Upgrading PMS Overlay	Pre-P.I.H.	108	4	1-86
F 63-2 (2) 19 Judith Gap-Moore	Upgrading Widen, PMS Overlay, Str.	Pre-P.I.H.	68	4	1-87
RS 308-1 (6) 9 E. of Bearcreek-Belfry	Reconst. and Upgrading G, Widen, GS, PMS	Final P.I.H.	0	50	12-86
* RS 306-1 (3) 2 Columbus-North	Reconstruction G, GS, PMS, Str.	Pre-P.I.H.	0	10	1-88
* RS 500-2 (2) 19 Mosby-South	Reconstruction G, GS	Pre-P.I.H.	0	6	1-89
F 37-1 (10) 9 Busby-West	G, GS, PMS Reconstruction	Final P.I.H.	0	40	1-88
F 37-1 (10) 19 Busby-East and West	Reconstruction G, GS, PMS	Pre-P.I.H.	0	0	1-88

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* - Additional Field Survey Data Required

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: IR 90-7 (53) 377
PROJ. NAME: Greycliff East & West
LENGTH: 6.7 miles
COUNTY: Sweetgrass
CONTRACT TIME: 75 working days
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 75%
% TIME USED: 56%
NO. MEN EMPLOYED: 55 - 70
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,998,481.57
CONTRACTOR: Empire Sand & Gravel Co., Inc
FROM (town): Billings, Montana
AWARD DATE:
DATE WORK STARTED: June 7, 1985
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert T. Charlton Sr. TELEPHONE: 932-4609
NO. OF ENG. PERSONNEL EMPLOYED: 12 ADDRESS: P.O.Box 1334 Big Timber, Mt. 59011

GENERAL: Guard Rail-End Anchor, Raise Guard Rail, Revise Guard Rail Terminal Section-Laydown, and Cold Milling have been completed on the project. The contractor is presently placing shoulder material on the shoulders and placing plant mix bituminous surf. Grade "B" on the roadway. Plant mix bituminous surface grade "B" should be completed in approximately two days. The project as a whole is approximately 75% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: IR 90-8 (106) 420
PROJ. NAME: PARK CITY WEST - EAST SEC.
LENGTH: 6.6 MILES
COUNTY: STILLWATER
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: REVISED 6-10-85
% COMPLETE: 0
% TIME USED: 44
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 1,548,806.90
CONTRACTOR: NORTHERN IMPROVEMENT Co.
FROM (town): FARGO, N.D.
AWARD DATE: APRIL 30, 1985
DATE WORK STARTED: 7-29-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS MT.

GENERAL: 4 MEN SETTING CONSTRUCTION SIGNS FOR 2 DAYS
1- ENG INSPECTION, 2- ENG. PERSONNEL STAKING LAYOUT for Const. SIGNS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

127

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: IR 90-8(98)456
PROJ. NAME: PINEHILLS INTERCHANGE S.E.
LENGTH: 5.8 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 100%
% TIME USED: 83%
NO. MEN EMPLOYED: 27
ACTUAL COMPLETION DATE: 7-26-85

CONTRACT AMOUNT: $ 1,492,458.73
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.
FROM (town): BILLINGS
AWARD DATE: 4-3-85
DATE WORK STARTED: 4-11-85
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-26-85
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 245-9802
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE PROJECT WAS COMPLETED ~~and~~ & ACCEPTED ON JULY 26, 1985 WITH ALL ITEMS & PERCENTAGES BEING 100% COMPLETED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: IR90-9(63)503
PROJ. NAME: QUINMORE INTCHGE SE
LENGTH: 5.8 MILES
COUNTY: BIG HORN
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 68
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 7-3-85

CONTRACT AMOUNT: $1,668,823.39
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-1-84
PROBABLE COMPLETION DATE: 7-3-85
NO. DAYS WORKED PER WEEK: 7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-3-85
EFFECTIVE OPENING DATE: 7-3-85
PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 636-4471
ADDRESS: LAVINA, MONT.

GENERAL: THE CONTRACTOR FINISHED STRIPING ON 7-3-85
THE FINAL INSPECTION & ACCEPTANCE WAS 7-3-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-85

PROJECT NO.: IR90-9(64)526
PROJ. NAME: Lodge Grass-North
LENGTH: 0.0 miles
COUNTY: Big Horn
CONTRACT TIME: 60 working days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99
% TIME USED: 98
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 664,073.15
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, MT
AWARD DATE: 3-12-85
DATE WORK STARTED: 4-15-85
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 7-2-85
PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 252-9735
ADDRESS: Dept. of Hwys.
Lodge Grass, MT.

GENERAL: All major items are 100% complete. Work consisted of completion of retained earth wall and backfilling, and paving. Completion of contract is pending until seeding items are completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-5-85

PROJECT NO.: ID90-9(36)531 UZ
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIGHORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 74
% TIME USED: 70
NO. MEN EMPLOYED: 56
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONST. INC.
FROM (town): REDMOND, WASHINGTON
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5 TO 6
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8 TO 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 639-2429
ADDRESS: P.O. BOX 642
LODGEGRASS, MONT. 59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF FINISHING, SURFACING & STRUCTURES. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: MISC. 86%; GRADING 95%; SEEDING 97%; DRAINAGE 98%; SURFACING 95% & STRUCTURES 97%. ENGINEERING PERSONNEL ARE CHECKING BLUETOPS ON FOAMIX & RUNNING POPPY LINE FOR PAVING & INSPECTING WORK IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: I ID 90-9 (62) 543 & F 74-1 (2) 0 U-2

PROJ. NAME: Wyola South & Wyola Conn.

LENGTH: 5.8 Miles

COUNTY: Big Horn

CONTRACT TIME: 220 WD

ORDER TO PROCEED DATE: 8-29-83

% COMPLETE: 90%

% TIME USED: 87%

NO. MEN EMPLOYED: 49

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,895.95

CONTRACTOR: Hilde Const. Co., Inc.

FROM (town): Great Falls, Mont.

AWARD DATE: 8-26-83

DATE WORK STARTED: 4-9-84

PROBABLE COMPLETION DATE: 8-15-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak

NO. OF ENG. PERSONNEL EMPLOYED: 19

TELEPHONE: 343-2501

ADDRESS: Box 366
Wyola Montana, 59089

GENERAL: Work in progress consists of Hilde Const. Co., Inc., placing Foamix material. All foamix has now been placed. The paving operation began on 7-22-85. The PMS Gr. B, has been placed on lift #1 on the E.B. lane from sta. 634+04 to 939+90.4 and on the W.B. lane from sta. 790 to 939+90.4

Martinez Const., completed placing the concrete slope protection at the Wyola Interchange, the 12" Emb. Protectors at the Wyola Interchange, and all concrete drainage chutes on the project.

A 18person engineering crew is assigned to inspection and layout work. 1 person is assigned to office duties.

Grading Items are 99% complete, Drainage Items are 98% complete, Structures are 100% complete, Foamix is 100% complete, 3/4" PMS Gr.B is 25% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: I ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 98%
% TIME USED: 91%
NO. MEN EMPLOYED: 64
ACTUAL COMPLETION DATE:
CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.J. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 19
TELEPHONE: 343-2501
ADDRESS: Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Const. Co., placing Foamix material and 3/4" PMS Gr. B on the project. Both of these items have now been completed.

Mawinsz Const., completed placing the concrete slope protection at the Aberdeen Interchange,and the Padlock Access Structure at sta. 1086+30. Also, the concrete Drain chute left of sta. 988+00 has been completed.

A 18 person engineering crew is assigned to inspection and layout work.
1 person is assigned to office dutiss

Grading items are 99% complete, Drainage items are 99% complete, Structures are 100% complete, Foamix is 100% complete, and 3/4" PMS Gr. B is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: RTF 4-1(3)0
PROJ. NAME: WYO. LINE - NORTH ROAD
LENGTH: 26.2 MILES
COUNTY: CARBON
CONTRACT TIME: BY SEPT. 1, 1985
ORDER TO PROCEED DATE: 4-25-85
% COMPLETE: 0
% TIME USED: 75
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 518,630.00
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT.
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED: JUNE 17, 1985
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: W. L. OSTERMILLER CONST., SUB CONTRACTOR ON THIS PROJECT WORKING 1-12 HR. SHIFT SCREENING MATERIAL FOR PLANT MIX & 1/2 IN COVER MATERIAL. ABOUT 60% COMPLETE PRODUCING 1/2 IN COVER MATERIAL & 40% COMPLETE PRODUCING PL. MIX MATERIAL. 1-ENG. PERSON TESTING MATERIAL GOING INTO STOCKPILES

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: F-RTF-HES 28-2(11)87
PROJ. NAME: BOYD - SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 100
% TIME USED: 77
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 6-24-85

CONTRACT AMOUNT: $ 1,691,073.57
CONTRACTOR: REHBEIN EXCAVATION INC.
FROM (town): LINO LAKES, MINN.
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-24-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-24-85
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: THIS PROJECT IS 100% COMPLETE. 1 MAN IN OFFICE WORKING ON FINAL, SHOULD be submitted to dist. office by 8-15-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

135

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: F FLH-BRF 37-1(3)OU-1
PROJ. NAME: CROW AGENCY-BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 + 5 = 165
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 99
% TIME USED: 89
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS
FROM (town): MILES CITY
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 8-15-85
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 636-4471
ADDRESS: LAVINA, MONT.

GENERAL: THE CONTRACTOR IS STILL WAITING FOR THE WHITE EPOXY PAINT. ALL ITEMS EXCEPT FENCING & STRIPING ARE 100% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: F-HES 53-2(2)40
PROJ. NAME: LAVINA - SOUTH
LENGTH: 6.1 MILES
COUNTY: GOLDEN VALLEY
CONTRACT TIME: 75 W.D
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 23
% TIME USED: 51
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,206,397.90
CONTRACTOR: CENTURY CONST.
FROM (town): LEWISTOWN
AWARD DATE: 4-26-85
DATE WORK STARTED: 6-3-85
PROBABLE COMPLETION DATE: 9-13-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 636-4471
ADDRESS: LAVINA, MONT.

GENERAL: THE CONTRACTOR FINISHED GRADING, CULVERT INSTALLATION & CLEANING, AND 1½" CBC ITEMS.
WORK IN PROGRESS IS BRIDGE REPAIR & CRUSHING P.M.S.GR.B.
ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC-37%, REMOVAL-100%, EXC-100%, CULVERTS-100% & SURF-6%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

137

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: F 57-3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 99
% TIME USED: 89
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 7/1/85

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Gt. Falls, Mt.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7/1/85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The Seal and Cover was completed June 29 and the striping was completed July 1, 1985. The project is 100% complete. The project final is being checked in the field office as personnel are available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RTF 57-3 (11) 88
F-HES 57-3 (16) 97

PROJ. NAME: East of Lewistown-East Grassrange-West

LENGTH: 14.9

COUNTY: Fergus

CONTRACT TIME: 90 Working Days

ORDER TO PROCEED DATE: 4/29/85

% COMPLETE: 75

% TIME USED: 65

NO. MEN EMPLOYED: 25

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,790,151.70

CONTRACTOR: Glenn Rehbein Excavating, Inc.

FROM (town): Plains, Mt.

AWARD DATE: April 3, 1985

DATE WORK STARTED: 4/23/85

PROBABLE COMPLETION DATE: 9/1/85

NO. DAYS WORKED PER WEEK: 5-6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 538-8731

ADDRESS: P.O. Box 491
Lewistown, Mt.

GENERAL: Paving began June 28, 1985, placing leveling and first lift. They have completed the paving of the mainline on the Lewistown-East portion and have 4.3 miles of second lift to place on the Grassrange-West portion. Interim striping is placed on the completed portion of the roadway 8/1/85. The Plant Mix surfacing should be completed the week of Aug. 5, 85. Some minor clean-up and grading remain to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: F-HES 57-3 (15) 67
PROJ. NAME: Moore-Lewistown
LENGTH: 14.1 Miles
COUNTY: Fergus
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 7/8/85
% COMPLETE: 0
% TIME USED: 11
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,374,336.23
CONTRACTOR: Empire Sand & Gravel Co.
FROM (town): Billings, Mt.
AWARD DATE: June 6, 1985
DATE WORK STARTED: July 16, 1985
PROBABLE COMPLETION DATE: 6/1/86
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt.

GENERAL: The Contractor began crushing and stockpileing 1½ in. CBC material July 25, 1985.No other activities have been started on the project. The sub-contracts for the pipe and traffic control contractors has not been approved at this time.

Sub-Contractors on the project will be Grass Root Const., Seeding; Partners Inc., Culverts; Mark-Rite Lines, Striping; Omo Construction, signing and guard rail items.

A 4 man engineering crew has nearly completed slope staking. All of the drainage pipe have been staked.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

1-70

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RTS 244-1(1)0 RTF 61-1(2)7, RTF 61-2(1)22

CONTRACT AMOUNT: $369,002.00

PROJ. NAME: Seal & Cover

CONTRACTOR: Riverside Contracting Inc.

LENGTH: 29.8 Miles

FROM (town): Plains

COUNTY: Mussel shell, Petroleum & Fergus

AWARD DATE: 04-03-85

CONTRACT TIME: On or before Sept. 1, 1985

DATE WORK STARTED: 06-11-85

ORDER TO PROCEED DATE: N/A

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: ~

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 06-19-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 07-11-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore

TELEPHONE: 323-3446

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. Box 124
Roundup, Montana

GENERAL: Project was completed June 19, 1985.
Final estimated and supporting data was sent to the District Office July 17, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

141

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: M 1002 (8)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 5-28-85

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: 5-28-85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5-28-85

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: THIS PROJECT IS 100% COMPLETE. THE FINAL WAS TURNED INTO THE DIST. OFFICE 7-26-85. THIS IS THE FINAL NEWSLETTER

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: M 1005(2)
PROJ. NAME: SOUTH 24TH ST. W.
LENGTH: 0.52 Mi
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-5-85
% COMPLETE: ~
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 844,283.69
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 6-28-85
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THIS PROJECT WAS LET ON JUNE 27, 1985 & AWARDED ON JUNE 28, 1985. THE PRECONSTRUCTION CONFERENCE WILL BE HELD ON August 8, 1985, AT WHICH TIME THE CONTRACTOR WILL INDICATE WHEN HE WILL START WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RTF 61-3(4)50 & RTF 61-4(3)108

CONTRACT AMOUNT: $ 329,326.00

PROJ. NAME: Seal & Cover

CONTRACTOR: Riverside Contracting Inc.

LENGTH: 26.6 Miles

FROM (town): Plains

COUNTY: Fergus & Phillips

AWARD DATE: 04-03-85

CONTRACT TIME: Comp. 09-01-85

DATE WORK STARTED: 06-19-85

ORDER TO PROCEED DATE: 04-22-85

PROBABLE COMPLETION DATE: 07-09-85

% COMPLETE: 62

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore

TELEPHONE: 323-3966

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. Box 124
Roundup, Mont. 59072

GENERAL: Project No. RTF 61-3(4) 50 was completed June 25, 1985. RTF 61-4(3)108 will probably be completed the middle of August.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: HES 80-3 (1) 63
PROJ. NAME: North of Stanford
LENGTH: 0.0 Miles
COUNTY: Judith Basin
CONTRACT TIME: 20 Working Days
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Wickens Const.
FROM (town): Lewistown, Mt.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 0-4

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The bids for the Contract were opened July 25, 1985. No futher information has been recieved.

A 4 man engineering crew was assigned to stake the drain pipes and the embankment in place. This is 100% completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

145

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-31-85

PROJECT NO.: HES 1004(7)
PROJ. NAME: GRAND AVE. & 13TH ST. W
LENGTH: 0.00 Mi
COUNTY: YELLOWSTONE
CONTRACT TIME: BY JUNE 26, 1985
ORDER TO PROCEED DATE: 2-5-85
% COMPLETE: 100%
% TIME USED: ~
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE: JULY 26, 1985

CONTRACT AMOUNT: $ 189,291.80
CONTRACTOR: BARRY O'LEARY
FROM (town): BILLINGS
AWARD DATE: 1-3-85
DATE WORK STARTED: 4-16-85
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: JULY 26, 1985
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE PROJECT WAS COMPLETED ON JULY 26, 1985 & ACCEPTED ON JULY 26, 1985 WITH ALL ITEMS & PERCENTAGES BEING 100% COMPLETED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

1/46

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RS 381-1(3)0
PROJ. NAME: Goulding Creek
LENGTH: 4.8 Miles
COUNTY: Musselshell
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 0-7

TELEPHONE: 323-3466
ADDRESS: P.O. Box 124
Roundup, Mt. 59072

GENERAL: This project should be included in August lettings. Centerline has been reestablished. Staking is in progress establishing R/W limits. Engineer crew begin slope staking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

177

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RS 236-1 (07) 0 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: Hilger-Winifred DATE WORK STARTED: 2/8/85

LENGTH: 24.12 miles ESTIMATED COMPLETION DATE: 2/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: BR 9056 DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: Duck Creek Bridge DATE WORK STARTED: October 31, 1984

LENGTH: **** ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Robert T. Charlton Sr. TELEPHONE: 932-4609

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 15

Manpower unavailable.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RS 551-1(1)0 DATE SURVEY AUTHORIZED: 02-21-84

PROJ. NAME: Geyser - North DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 323-3466

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: BRS 420-1(1)0 DATE SURVEY AUTHORIZED: 12-13-1984

PROJ. NAME: ROSEBUD CREEK BR.-ABSAROKEE DATE WORK STARTED: 7-25-85

LENGTH: BRIDGE LOCATION ESTIMATED COMPLETION DATE: 8-9-85

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: G. M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 31, 1985

PROJECT NO.: BRF 4-1 (8) 4 DATE SURVEY AUTHORIZED: OCT 10, 1984

PROJ. NAME: SAGE CREEK S.E. OF BRIDGER DATE WORK STARTED: 7-8-85

LENGTH: BRIDGE LOCATION ~~ESTIMATED~~ COMPLETION DATE: 7-25-85

DATE SUBMITTED TO DISTRICT: 7-25-85

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: F53-1(2)64 F53-2(3)34 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW BROADVIEW-LIVING DATE WORK STARTED: 1-10-84

LENGTH: 28.4 & 6.2 Mi. ESTIMATED COMPLETION DATE: 10-18-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 67

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1985

PROJECT NO.: RS 297-1 (01) 24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 ESTIMATED COMPLETION DATE: n/a

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

/51

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

REV. 7/15/85

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
FH 61-1(5) Northfork Flathead River Highway	Flathead County	9.655	Grading and aggregate surfacing	---	83% 10/15/86	Hilde Construction Co., Inc. $4,033,405.45
FH 12-1(2) and F-HES 5-3(26)133 Whitefish-Eureka Hwy	Flathead & Kootenai Flathead & Lincoln Co.	---	Grading and surfacing	---	---	Poe Asphalt Paving, Inc. $3,676,846.90
OMAD 18(13) Minuteman Missile Base Roads	Cascade, Judith Basin, and Teton Co.	36.5	Crushed aggregate surfacing	---	---	Konitz Contracting, Inc. $518,400.00
OMAD 18(14) Minuteman Missile Base Roads	Fergus and Wheatland Co.	33.50	Crushed aggregate surfacing	---	---	Konitz Contracting, $579,460.00

GP:ml:3gg